



**US Army Corps
of Engineers®**
Engineer Research and
Development Center

Detailed Fuel Cell Demonstration Site Summary Report

Edwards Air Force Base, CA

J. Michael Torrey, John F. Westerman, William R. Taylor,
Franklin H. Holcomb, and Joseph Bush

August 2006



Detailed Fuel Cell Demonstration Site Summary Report

Edwards Air Force Base, CA

William R. Taylor, Franklin H. Holcomb, and Joseph Bush

*Construction Engineering Research Laboratory (CERL)
U.S. Army Engineer Research and Development Center
2902 Newmark Dr.
Champaign, IL. 61824*

J. Michael Torrey and John F. Westerman

Science Applications International Corporation (SAIC)
San Diego, CA

Final Report

Approved for public release; distribution is unlimited.

Abstract: Fuel cells are an environmentally clean, quiet, and a highly efficient method for generating electricity and heat from natural gas and other fuels. In fiscal year 1993 (FY93), the Engineer Research and Development Center, Construction Engineering Research Laboratory (ERDC-CERL) was assigned the mission of managing the DOD Fuel Cell Demonstration Program. Specific tasks included developing turnkey PAFC packages, devising site criteria, screening candidate DOD installation sites based on selection criteria, evaluating viable applications at each candidate site, coordinating fuel cell site designs, installation and acceptance of the PAFC power plants, and performance monitoring and reporting.

CERL selected and evaluated 30 application sites, supervised the design and installation of fuel cells, actively monitored the operation and maintenance of fuel cells, and compiled “lessons learned” for feedback to fuel cell manufacturers. At the conclusion of the demonstration period, each of the demonstration fuel cell sites was given the choice to either have the fuel cell removed or to keep the fuel cell power plant. This report presents a detailed review of a 200 kW fuel cell installed at Edwards Air Force Base (AFB) and operated between July 1997 and July 2002.

DISCLAIMER: The contents of this report are not to be used for advertising, publication, or promotional purposes. Citation of trade names does not constitute an official endorsement or approval of the use of such commercial products. All product names and trademarks cited are the property of their respective owners. The findings of this report are not to be construed as an official Department of the Army position unless so designated by other authorized documents.

DESTROY THIS REPORT WHEN NO LONGER NEEDED. DO NOT RETURN IT TO THE ORIGINATOR.

Contents

Figures and Tables.....	v
Preface.....	vii
Unit Conversion Factors.....	viii
1 Introduction.....	1
1.1 Background.....	1
1.2 Objectives.....	3
1.3 Approach.....	3
1.4 Mode of Technology Transfer.....	4
2 Project Overview and Participants.....	5
2.1 Project Timeline.....	5
2.2 Project Participants.....	6
3 Fuel Cell Design and Installation.....	8
3.1 Fuel Cell Building Application.....	8
3.2 Conceptual Installation Design.....	8
3.3 Detailed Design Drawings.....	10
4 Fuel Cell Performance, Outage History and Maintenance Activities.....	26
4.1 Operating History.....	26
4.2 Fuel Cell Outage Summary.....	28
4.3 Fuel Cell Stack Degradation.....	34
4.4 Fuel Cell Maintenance Activities.....	40
4.5 Fuel Cell Retrofits.....	45
Fuel Cell Operation and Outage Summary.....	45
5 Fuel Cell Economics.....	46
5.1 Hospital Energy Costs.....	46
5.2 Fuel Cell Maintenance Costs.....	47
5.3 Fuel Cell Energy Savings.....	49
5.4 Fuel Cell Lifecycle Costs.....	50
6 Summary and Conclusions.....	53
6.1 Review of Fuel Cell Demonstration at Edwards AFB.....	53
6.2 Lessons Learned.....	54
6.3 Issues for Further Analysis.....	55
Acronyms and Abbreviations.....	57
Appendix A: Fuel Cell Acceptance Test Report.....	59
Appendix B: Project Meeting Notes.....	85
Appendix C: Review Letters for Original Design Drawings.....	94

Appendix D: PC25C Fuel Cell Forced Outage Description Codes	98
Appendix E: Summary of Maintenance Invoices by Year	100
Report Documentation Page.....	125

Figures and Tables

Figures

1	Fuel cell installation	7
2	Conceptual design fuel cell location and interfaces	9
3	Conceptual design fuel cell thermal interface	10
4	Final installation drawings – cover page with code information	12
5	Final installation drawings – auxiliary equipment power wiring	14
6	Final installation drawings – electrical details	16
7	Final installation drawings – mechanical piping and instrumentation diagram	18
8	Final installation drawings – mechanical piping details	20
9	Final installation drawings – mechanical / electrical layout plan	22
10	Final installation drawings – site foundation plan	24
11	Fuel cell operating hours by month	27
12	Monthly fuel cell availability	29
13	Forced outage occurrences by major system types	32
14	Average forced outage durations by major system types	33
15	Number of forced outages by outage duration	34
16	Total forced outage hours by major system types	35
17	Fuel cell stack electrical efficiency degradation over time	35
18	Electric efficiency trends with major system changes	37
19	Fuel cell stack cell voltage degradation over time	38
20	Cell voltage trends by electrical output	40
21	Summary of maintenance costs by category	48
22	Annual trend in fuel cell maintenance costs	49
23	Annual fuel cell energy savings	50

Tables

1	Time line of major events and milestones	5
2	Principal project participants	7
3	Changes to design drawings based on comments	11
4	Distribution of continuous hours of operation	26
5	Fuel cell electrical performance characteristics	27
6	Fuel cell input fuel characteristics	28
7	Fuel cell electric efficiency	28

8	Distribution of non-operational hours by duration	29
9	Fuel cell outage periods.....	30
10	Forced outage categories.....	31
11	Forced outage statistics	31
12	Trend of electrical efficiency with fuel cell load hours.....	36
13	Major system changes and electrical efficiency trends	37
14	Trend of cell voltage with fuel cell load hours	38
15	Cell voltage analysis by electrical output	39
16	Maintenance days and labor hours by year	40
17	Maintenance activities in 1997	41
18	Maintenance activities in 1998	42
19	Maintenance activities in 1999	43
20	Maintenance activities in 2000	43
21	Maintenance activities in 2001	44
22	Summary of fuel cell retrofits.....	45
23	SCE TOU-8 rate structure	46
24	Annual electric and natural gas costs.....	47
25	Summary of fuel cell maintenance costs	47
26	Annual energy savings at hospital.....	49
27	Fuel cell demand savings.....	51
28	Lifecycle cost analysis.....	52
29	Summary of fuel cell performance	53

Preface

In fiscal years 93 and 94, Congress provided funds for natural gas utilization equipment, part of which was specifically designated for procurement of natural gas fuel cells for power generation at military installations. The purchase, installation, and ongoing monitoring of 30 fuel cells provided by these appropriations has come to be known as the “DOD Fuel Cell Demonstration Program.” Additional funding was provided by: the Office of the Deputy Under Secretary of Defense for Industrial Affairs & Installations, ODUSD (IA&I)/HE&E; the Strategic Environmental Research & Development Program (SERDP); the Assistant Chief of Staff for Installation Management (ACSIM); the U.S. Army Center for Public Works (CPW); the Naval Facilities Engineering Service Center (NFESC); and Headquarters (HQ), Air Force Civil Engineer Support Agency (AFCESA).

The work was performed by the Energy Branch (CF-E), of the Facilities Division (CF), Construction Engineering Research Laboratory (CERL). The CERL Principal Investigator was Franklin H. Holcomb. Part of this work was done by Science Applications International Corporation (SAIC) under General Services Administration (GSA) contract No. 5TS5703C166. J. Michael Torrey and John F. Westerman are associated with SAIC. Dr. Thomas Hartranft is Chief, CEERD-CF-E, and L. Michael Golish is Chief, CEERD-CF. The associated Technical Director was Gary W. Schanche, CEERD-CVT. The Director of CERL is Dr. Ilker R. Adiguzel.

CERL is an element of the U.S. Army Engineer Research and Development Center (ERDC), U.S. Army Corps of Engineers. The Commander and Executive Director of ERDC is COL Richard B. Jenkins, and the Director of ERDC is Dr. James R. Houston.

Unit Conversion Factors

Multiply	By	To Obtain
acres	4,046.873	square meters
cubic feet	0.02831685	cubic meters
cubic inches	0.00001638706	cubic meters
degrees (angle)	0.01745329	radians
degrees Fahrenheit	$(5/9) \times (^\circ\text{F} - 32)$	degrees Celsius
degrees Fahrenheit	$(5/9) \times (^\circ\text{F} - 32) + 273.15$	kelvins
feet	0.3048	meters
gallons (U.S. liquid)	0.003785412	cubic meters
horsepower (550 ft-lb force per second)	745.6999	watts
inches	0.0254	meters
kips per square foot	47.88026	kilopascals
kips per square inch	6.894757	megapascals
miles (U.S. statute)	1.609347	kilometers
pounds (force)	4.448222	newtons
pounds (force) per square inch	0.006894757	megapascals
pounds (mass)	0.4535924	kilograms
square feet	0.09290304	square meters
square miles	2,589,998	square meters
tons (force)	8,896.443	newtons
tons (2,000 pounds, mass)	907.1847	kilograms
yards	0.9144	meters

1 Introduction

1.1 Background

In fiscal year 1993 (FY93), the U.S. Congress appropriated \$18 million to advance the use of phosphoric acid fuel cells (PAFCs) at Department of Defense (DOD) installations. An additional \$18.75 million was appropriated in FY94 to expand the program. The Engineer Research and Development Center, Construction Engineering Research Laboratory (ERDC-CERL) was assigned the mission of managing the DOD Fuel Cell Demonstration Program. Specific tasks included developing turnkey PAFC packages, devising site criteria, screening candidate DOD installation sites based on selection criteria, evaluating viable applications at each candidate site, coordinating fuel cell site designs, installation and acceptance of the PAFC power plants, and performance monitoring and reporting.

Thirty DOD fuel cell sites were selected based on the following criteria:

1. Geographic diversity
2. Application diversity
3. Fuel cell utilization at site
4. Energy cost savings.

The first two criteria are related more to overall program goals; the last are typical criteria for most fuel cell evaluations. It was important for the DOD Fuel Cell Program sites to represent a cross section of both “base” (including climate) and “building” applications. It was also important to identify applications where a high percentage of the fuel cell thermal and electrical output could be used at the site to demonstrate the greatest benefits.

Energy savings were less important in this Program than is typical with commercial applications since fuel cells purchased by the DOD were given to the Program sites. The economic criteria for each application was to generate at least \$25,000 per year in energy savings, which would essentially cover annual maintenance costs. This would enable the fuel cell to pay for itself once the responsibility for maintenance was turned over to the base (after approximately 5 years).

The program followed a consistent approach for selecting sites, designing and reviewing installation plans, installing and maintaining the fuel cells,

collecting fuel cell performance data and project decommissioning. This involved:

1. *Preliminary Screening.* Base energy data from the Defense Energy Information System (DEIS) were used to rank DOD sites by utility rates and potential fuel cell energy savings. DOD base personnel were contacted to identify their interest in hosting a fuel cell demonstration unit and identify a preliminary list of potential building applications. The Navy and Air Force provided an initial list of candidate sites for consideration.
2. *Site Visits.* ERDC/CERL and Science Applications International Corporation (SAIC) representatives visited each base, evaluated potential fuel cell application sites and discussed possibilities with site personnel. Data on energy consumption and rates, hours of operation, availability of space, etc. were collected during the site visit.
3. *Site Evaluation Reports.* SAIC prepared a site evaluation report* documenting site information, presenting conceptual fuel cell installation plans, estimation of electrical and thermal energy savings, and projected fuel cell energy savings. Based on the viability of the proposed fuel cell application, the base was accepted as a program site.
4. *Kick-off Meetings.* ERDC/CERL, SAIC, United Technologies Corp. (UTC) Fuel Cells (formerly ONSI Corp. and International Fuel Cells) and site personnel met to review the site evaluation report, discuss relevant issues, schedules, and any other concerns. UTC Fuel Cells collected site data for use in preparing the detailed site installation drawings.
5. *Design Review Meetings.* Detailed design drawings were submitted by UTC Fuel Cells for review by ERDC/CERL, SAIC, and site personnel. Specific issues related to the design were discussed and UTC Fuel Cells would incorporate changes to the drawings based on the input received.
6. *Acceptance Tests.* Installation of the fuel cells was the responsibility of UTC Fuel Cells. After the fuel cell installation was completed, a series of tests were performed to validate fuel cell performance. On successful completion, the fuel cell was turned over to the base, but operation and maintenance remained the responsibility of UTC Fuel Cells for approximately 5 years. Appendix A includes a copy of the acceptance test report.

* Michael J. Binder, Franklin H. Holcomb, and William R. Taylor. (March 2001). *Site Evaluation for Application of Fuel Cell Technology: Edwards AFB*, ERDC/CERL Technical Report (TR) 01-60/ ADA395031, paa. Champaign, IL: Engineer Research and Development Center, Construction Engineering Research Laboratory (ERDC-CERL).

7. *Dedication Ceremonies.* Many of the fuel cell sites held a fuel cell dedication ceremony as part of their program participation. Often, dignitaries such as Generals and State Governors were in attendance.
8. *Fuel Cell Operations.* The fuel cells operated for 3 to 5 years. UTC Fuel Cells was responsible for maintenance of the power plant as well as collection of fuel cell performance data.
9. *Fuel Cell Decommissioning.* At the conclusion of the demonstration period, UTC Fuel Cells was responsible for removing the fuel cell and returning the site to the its condition before to the fuel cell installation. Each of the FY93 fuel cell sites, including Edwards AFB was given the opportunity to keep the fuel cell power plant at the end of the demonstration and take responsibility for all costs and issues related to operation, performance, and decommissioning.

This report presents a detailed review of a 200 kW fuel cell installed at Edwards Air Force Base (AFB). The base is located in near Palmdale, CA, approximately 60 mi north of Los Angeles. The fuel cell was installed at the hospital as part of the DOD Fuel Cell Demonstration Program. The fuel cell operated between July 1997 and July 2002.

1.2 Objectives

The overall objectives of the Fuel Cell Demonstration Program were to:

- demonstrate fuel cell capabilities in real-world situations
- stimulate growth and economies of scale in the fuel cell industry
- determine the role of fuel cells in DOD's long-term energy strategy.

The specific objective of this part of the program was to give a detailed review of the PAFC fuel cell demonstration at Edwards AFB.

1.3 Approach

The review process involved:

1. Collecting data from stage of the Fuel Cell Demonstration Program at Edwards AFB
2. Analyzing the data in terms of the technology's capabilities, performance, and potential for a continuing role in the DOD's long-term energy strategy
3. Compiling lessons learned from the demonstration experience
4. Making recommendations for continued/improved use of the technology at DOD installation.

1.4 Mode of Technology Transfer

Results of this work will be forwarded directly to the funding sponsor and to the participating installation. This report will be made publicly accessible through the World Wide Web (WWW) at URLs:

<http://www.cecer.army.mil>

<http://www.dodfuelcell.com>

2 Project Overview and Participants

2.1 Project Timeline

The first formal activity related to the fuel cell demonstration unit at Edwards AFB was a site evaluation meeting held in August 1996. (Appendix B contains notes from this meeting and from the meeting of 25 March 1997.) The fuel cell was started up in June 1997 and, over the next 5 years, it operated for over 28,000 hours and generated more than 5 million kWh of electricity. The demonstration unit remains at the Edwards AFB, although it is not currently operational. Table 1 lists the major events and milestones for this fuel cell demonstration unit.

Table 1. Time line of major events and milestones.

Date			Event
15-16	August	1996	Site Evaluation Meeting held at Edwards AFB
29	January	1997	Site Evaluation Report submitted by SAIC
5	February	1997	Project Kick-off Meeting held at Edwards AFB
18	February	1997	Draft design drawings submitted by UTC Fuel Cells
25	March	1997	Fuel Cell Design Review meeting held at Edwards AFB
25	April	1997	ERDC/CERL authorizes UTC Fuel Cells to commence construction.
23-25	June	1997	Acceptance testing performed
16	July	1997	Acceptance Test Meeting; Form DD250 signed by Edwards AFB
25	October	1997	1,000 hours of operation milestone
26	October	1997	Fuel cell shut down due to failed cooling coil and cell sub-stacks. Cell stack removed and sent back to UTC Fuel Cells for repair.
4	February	1998	Repaired cell stack installed
11	March	1998	Power plant restarted after 3,203 outage hours.
12	October	1998	5,000 hours of operation milestone
4	July	1999	10,000 hours of operation milestone
17	February	2000	15,000 hours of operation milestone
3	November	2000	20,000 hours of operation milestone
1	July	2002	Fuel cell shut down for final time

Chapter 4 of this report gives a more detailed analysis of the fuel cell operation and performance history.

There was an approximately 10-month period between the initial site evaluation meeting and the fuel cell acceptance test. It took approximately

3 months to install the fuel cell following acceptance of the installation design. UTC Fuel Cell was responsible for the installation of all 30 fuel cells installed as part of this program. GBC Electrical Services installed the fuel cell at Edwards AFB as a subcontractor to UTC Fuel Cells.

2.2 Project Participants

The successful demonstration of this fuel cell unit required the efforts of several organizations and individuals:

- *ERDC/CERL* had overall responsibility for the DOD Fuel Cell Demonstration Program unit installed at the Naval Hospital. ERDC/CERL was responsible for contracting with the fuel cell manufacturer, identifying all sites, managing all site evaluations, and overseeing all design, installation, operation, and maintenance activities.
- *UTC Fuel Cells* manufactured the PC25B and PC25C fuel cells used at the bases. They were responsible for manufacturing the fuel cell as well as the detailed design drawings, fuel cell installation, operation/maintenance and, if necessary, fuel cell removal.
- *SAIC* was responsible for evaluating potential building applications at each site, developing fuel cell conceptual designs, performing a preliminary economic analysis and submitting the site evaluation report for review by all parties. In addition, SAIC was involved in the detailed design reviews and participating in the design review meetings. For this demonstration unit, SAIC also conducted independent performance monitoring of the fuel cell.
- *GBC Electrical Services* was the installation contractor for this fuel cell. In addition, they performed the maintenance on the fuel cell and were involved in its removal.
- *Edwards AFB Hospital* was directly involved in the review and approval of the fuel cell project.
- *Edwards AFB Personnel* provided review and approval for various aspects of the project including fire and utilities interfaces.

Table 2 lists the individuals involved in this demonstration project at the Hospital. Figure 1 shows the fuel cell installation.

Table 2. Principal project participants.

Organization	Name	Project Role
ERDC/CERL	Dr. Michael Binder	Manager, Fuel Cell Demonstration Program
ERDC/CERL	Franklin Holcomb	Fuel Cell Project Manager
ERDC/CERL	William Taylor	Fuel Cell Project Manager
UTC Fuel Cells	Joseph Staniunis	Installation Designer
UTC Fuel Cells	Douglas Young	Technical Representative
UTC Fuel Cells	Thomas Pompa	Installation/Maintenance Coordinator
Science Applications Int'l Corp.	Gerry Merten	Principal Technical Manager
Science Applications Int'l Corp.	Mike Torrey	Project Manager
Edwards AFB	Ken Munson	Base Point of Contact
Edwards AFB	Lt. Matt Sufnar	95CEG/CEO
Edwards AFB	Jose DeLavega	95CEG/CECV
Edwards AFB	F.P. Woodland	95MG/SGAF
GBC Electrical Services	George Collard	Installation/Maintenance Contractor

**Figure 1. Fuel cell installation.**

3 Fuel Cell Design and Installation

3.1 Fuel Cell Building Application

The Hospital, built in 1955, is a 65,000 sq ft building with an emergency room, several clinic facilities, and 30 hospital beds. Additions were made to the hospital in 1966. The average occupancy for inpatients was approximately 10 beds per night. Two back-up generators, rated at 300 kW and 500 kW, provide backup power to the facility. Space heating and domestic hot water is provided by the two steam boilers located inside the mechanical room. The steam distribution system operates throughout the year and provides for instrument sterilization and also to control building humidity levels. For space cooling requirements, there are two 200 ton chillers that operate throughout the year to provide space cooling and to control humidity. More details about the site can be obtained from ERDC/CERL TR-01-60, available through URL:

http://www.cecer.army.mil/techreports/Hol_SE_Edwards/Hol_SE_Edwards_TR.pdf

3.2 Conceptual Installation Design

A preliminary conceptual design for the fuel cell installation was prepared based on the initial site evaluation meeting in August of 1996. Figure 2 shows the layout of the mechanical room, fire system pump room, existing chillers, and the proposed fuel cell location, including proposed fuel cell interface connections.

The proposed fuel cell location was adjacent to the fire system pump room and the mechanical room at the end of an asphalt driveway. This location was close to the facility steam lines located inside the pump room, and approximately halfway between the electric transformer and main natural gas line for the hospital.

Initial plans were to connect the fuel cell electrical interface into the low voltage side of the 12,000/480V transformer (1,000 kVA) that supplied electricity to the hospital facility. This connection would allow the electrical wiring distance to be approximately 60 ft. No grid-independent mode operation was proposed for this application.

The proposed thermal interface was to take the fuel cell's high grade heat exchanger (a fuel cell option) and tie into the space heating loop to add heat on the return side. Figure 3 shows the proposed fuel cell thermal interface where 180 °F return water is heated up by the fuel cell prior to entering the steam heat exchanger. The thermal piping distance was estimated to be approximately 15 ft.




Figure 2. Conceptual design fuel cell location and interfaces.




Figure 3. Conceptual design fuel cell thermal interface.

3.3 Detailed Design Drawings


UTC Fuel Cells submitted an original set of design drawings on 18 February 1997. The drawings were reviewed by base personnel, ERDC/CERL, and SAIC. A design review meeting was held 25 March 1997 at Edwards AFB, at which the following drawings were submitted:

- S-1:** Site Foundation Plan
- ME-1:** Mechanical/Electrical Layout Plan
- M-1:** Mechanical Piping and Instrumentation Diagram
- M-2:** Mechanical Piping Details
- E-1:** Electrical Wiring Diagrams
- E-2:** Electrical Details.

The orientation of the fuel cell was rotated 90 degrees from the initial conceptual design layout to accommodate maintenance activities. Thermal piping was run above ground on the new fuel cell cement pad located inside the fenced area. Reviewers submitted comments based on the initial drawings. (Appendix C includes copies of these comments.) Table 3 lists the changes made to the detailed site drawings, both before and after the design review meeting. Figures 4 through 10 show the final installation drawings.

Table 3. Changes to design drawings based on comments.

Drawing		Changes
S-1	1.	Provide standard wall penetration detail.
	2.	Note that equipment pad will have #4 rebar on 2-ft centers instead of 1-ft centers.
	3.	Provide dimension of power module frame wide, fence width (short side) and clearance between fuel cell fence and open grate area.
ME-1	1.	Extend arrow for #7 polygon (electrical connection) note to indicate the make-up water line.
	2.	Add "boxed M" to symbol list.
	3.	Note the #3 and #5 mechanical connections are not used.
	4.	Move the nitrogen bottles 2 ft closer to hospital (Bldg. 5500) so that it is fully supported by the wall of Building 5700.
	5.	Disconnect labels changed (reversed grid-connected and grid-independent).
M-1	1.	Correct the note for the source of natural gas to indicate the interface is at the existing gas piping under the parking lot (as noted in Drawing ME-1)
	2.	Indicate the gas meter should be installed with a bypass (as noted on M-2, gas piping detail).
	3.	In the Equipment Schedule List, change the P1 pump specification to 1-1/2AA, 1/2 HP. (This was incorrectly listed as 1-1/2A, 1/2 HP).
M-2		No changes.
E-1	1.	Change the conduit size for the telephone conductors to 1-in. to match power module interface opening size.
E-2		No changes.



PC25[™]C ON SITE
FUEL CELL POWER PLAN
BASE HOSPITAL, BUILDING 5500, I
FEBRUARY 17, 1997

ONSI CORPORATION

195 GOVERNORS HIGHWAY
SOUTH WINDSOR, CONNECTICUT
(860) 727-2237

Figure 4. Final installation drawings – cover page with code information.

DRAWING LIST

NO.	TITLE
S-1	SITE FOUNDATION PLAN
ME-1	MECHANICAL/ELECTRICAL LAYOUT PLAN
M 1	MECHANICAL PIPING AND INSTRUMENTATION DIAGRAM
M-2	MECHANICAL PIPING DETAILS
E 1	ELECTRICAL WIRING DIAGRAMS
E 2	ELECTRICAL DETAILS

CODE INFORMATION

INSTALLATION SHALL COMPLY WITH THE FOLLOWING CODES:

THE BOCA NATIONAL BUILDING CODE 1990
THE BOCA NATIONAL MECHANICAL CODE 1990
THE BOCA NATIONAL PLUMBING CODE 1990
THE NATIONAL ELECTRICAL CODE 1993
THE NATIONAL FIRE PROTECTION CODE 1993

T INSTALLATION EDWARDS AFB, CALIFORNIA

"COPYRIGHT NOTICE"

"This unpublished work is protected under the U.S. Copyright laws and the laws of other countries throughout the world. Reproduction, distribution, etc., in whole or in part, without the express consent of ONS Corporation is prohibited. Copyright 1997, ONSI Corporation, ALL RIGHTS RESERVED."






Figure 5. Final installation drawings – auxiliary equipment power wiring.



ELECTRICAL SYMBOL LIST	
	DISCONNECT SWITCH
	GROUND
	CIRCUIT BREAKER
	POTENTIAL TRANSFORMER (PT)
	CURRENT TRANSFORMER (CT)
	TEST BLOCK
	PC25 PROTECTIVE DEVICE - UNDERVOLTAGE
	PC25 PROTECTIVE DEVICE - POWER OR VAR DEMAND NOT MET
	PC25 PROTECTIVE DEVICE - CURRENT UNBALANCE
	INSTANTANEOUS AC OVER CURRENT
	PC25 PROTECTIVE DEVICE - REVERSE TIME AC OVER CURRENT
	PC25 PROTECTIVE DEVICE - OVERVOLTAGE
	PC25 PROTECTIVE DEVICE - VOLTS UNBALANCE
	PC25 PROTECTIVE DEVICE - PERMISSIVE GO TO GRID CONNECT /DISCONNECT
	PC25 PROTECTIVE DEVICE - LOSS OF SYNC
	PC25 PROTECTIVE DEVICE - ABNORMAL FREQUENCY
	PC25 PROTECTIVE DEVICE - AUTO TRANSFER
	PC25 PROTECTIVE DEVICE - KVA LIMITING


- NEW WIRING
- EXISTING WIRING
- 3/4" x 10' Copper Clad Ground Rod

INT ONE-LINE DIAGRAM



AUXILIARY EQUIPMENT POWER WIRING

NOT TO SCALE



GROUND GRID PLAN

SCALE

ONSI CORPORATION		PC25 C (S/N 9121) FUEL CELL POWER PLANT INSTALLATION	
195 Governors Highway		BASE HOSPITAL (BUILDING 5500), EDWARDS AFB, CALIFORNIA	
P.O. Box 1148		DRAWING NAME:	
South Windsor, CT 06074		ELECTRICAL WIRING DIAGRAMS	
CAD FILE: 5XXXE1DC5	DRANN BY: JWS	DATE: 2-17-97	Drawing No: REV.
Scale: NOT TO SCALE	CHECKED BY: PSG		E-1 A






Figure 6. Final installation drawings – electrical details.



GROUND CONNECTION



REVISION LIST	
REV.	DESCRIPTION
A	7/2/97 1. NOTE ADDED TO "POWER PLANT AIR COOLING MODULE WIRING CONNECTIONS" DET-A, IN "TEMPERATURE CONTROLLER 10800" 1 AT "JUMP-3" = "COOL".
	2. IN "POWER PLANT HEAT RECOVERY INSTRUMENTATION" DETAL 1-2, THE TERMINAL CONNECTIONS LABELS FOR UNITS 27 AND 28 WERE REVISED.

Unpublished Work, Copyright, ©1992 Corporation

ONSI CORPORATION
195 Governors Highway
P.O. Box 1148
South Windsor, CT 06074

PC25 C (S/N 9121) FUEL CELL POWER PLANT INSTALLATION
BASE HOSPITAL (BUILDING 5500), EDWARDS AFB, CALIFORNIA

DRAWING NAME:
ELECTRICAL DETAILS

DRAWN BY: JWS
CHECKED BY: PNC

CA E:	2-1/-9/
-------	---------

Drawing No.	REV.
E-2	A










Figure 7. Final installation drawings – mechanical piping and instrumentation diagram.







REVISION LIST		
REV.	DATE	DESCRIPTION
A	7/3/97	1. CAT TRACE DELETED FROM COLD WATER MAKEUP LINE IN DETAIL B. 2. NITROGEN TANK FARM MOUNTING DETAIL CHANGED TO A WALL MOUNTED ARRANGEMENT. 3. BYPASS FOR GAS METER AND ANALYSIS PORT ADDED TO DETAIL C.

"Unpublished Work, Copyright, ONSI Corporation"

ONSI CORPORATION
155 Governors Highway
P.O. Box 1148
South Windsor, CT 06074

PC25 C (S/N 9121) FUEL CELL POWER PLANT INSTALLATION
BASE HOSPITAL (BUILDING 5500), EDWARDS AFB, CALIFORNIA

DRAWING NAME:
METRICIAN PIPING DETAILS

CAD FILE: 9XXXM2.DCS
Scale: NOT TO SCALE

DRAWN BY: JWS
CHECKED BY: PSG

DATE: 2-17-97

Drawing No: M-2

REV. A





Figure 9. Final installation drawings – mechanical / electrical layout plan.







Figure 10. Final installation drawings – site foundation plan.



4 Fuel Cell Performance, Outage History and Maintenance Activities

4.1 Operating History

The fuel cell was started up in mid-June 1997. Acceptance tests were done between 23–25 June. (Appendix A includes the Acceptance Test Report.) Official data recording for the demonstration began on 17 July. The formal acceptance test meeting was held on 16 June, with title to the fuel cell transferred to the Edwards AFB using Form DD250. The power plant continued to operate until an event on 18 July 1997. A total of 27 power plant shutdowns were recorded between 17 July 1997 and the final shutdown on 1 July, 2002. There were 16 forced outages and 11 non-forced outages.

Performance data were collected via UTC Fuel Cells' RADAR data acquisition system. Using a modem and telephone line, the power plant was called daily to retrieve a "snapshot" of the current status. Included in the metrics collected were cumulative totals for hot time, load time, MWHrs, input fuel, etc. Thermal heat recovery was not monitored. These data records were then used to generate the various performance parameters discussed in this report.

A total of 28,358 operating load hours were recorded for the Hospital fuel cell. Of the 27 separate operating periods, eight had continuous fuel cell operating hours of more than 1,000 hours. The longest continuous operating period was 4,507 hours (~ 6 months) and occurred between 21 July 1999 and 25 January 2000. Table 4 lists the distribution of continuous periods of operation for this fuel cell.

Table 4. Distribution of continuous hours of operation.

Hours of Operation	Occurrences
Over 3,000 hours	3
2,001 – 3,000 hours	3
1,001 – 2,000 hours	2
751 – 1,000 hours	1
501 – 750 hours	5
250 – 500 hours	6
Less than 250 hours	7

Figure 11 shows the hours of operation and outages on a monthly basis for the entire demonstration period.




Figure 11. Fuel cell operating hours by month.

The fuel cell generated over 5.1 million kWh of electricity for the Hospital during the demonstration period. Average output of the fuel cell during operation was 179 kW over the 5+ year period. Table 5 lists data related to annual fuel cell electrical operation during the demonstration. The average output represents the fuel cell's average rate of electrical generation while the fuel cell was operating. The average rate of generation through 1999 was 194 kW, 97.2 percent of the fuel cell's nominally rated electrical output of 200 kW. For the period of 2000 to the end of the demonstration, the average generation rate was 164 kW, 82 percent of the fuel cell's nominally rated electrical output.

Table 5. Fuel cell electrical performance characteristics.

Year	Operating Hours	Generation (MWh)	Average Generation. (kW)
1997	1,024	192.8	188
1998	5,630	1,100.3	195
1999	7,340	1,426.5	194
2000	7,326	1,243.7	170
2001	2,823	447.2	158
2002	4,215	670.9	159
Total/Avg.	28,358	5,081.4	179

The RADAR system did not measure thermal utilization. Table 6 lists the input fuel data. The fuel cell consumed natural gas at an average rate of 1,744.3 cu ft/hour of operation or 9.7 cu ft/kW during the course of the demonstration.

Table 6. Fuel cell input fuel characteristics.

Year	Input Fuel (cu ft)	Input Fuel (cubic ft/hr)
1997	1,200,000	1,788.4
1998	9,811,327	1,742.7
1999	13,824,858	1,883.5
2000	12,845,496	1,753.4
2001	4,713,880	1,669.8
2002	7,068,103	1,677.1
Total/Avg.	49,463,664	1,744.3

Table 7 lists the fuel cell electrical efficiency based on higher heating value (HHV) for each year of operation. The average electrical efficiency over the course of the demonstration was 34.0 percent (HHV).

Table 7. Fuel cell electric efficiency.

Year	Generation (MWh)	Input Fuel (cu ft)	Electrical Efficiency (% -HHV)*
1997	192.8	1,200,000	34.9
1998	1,100.3	9,811,327	37.2
1999	1,426.5	13,824,858	34.2
2000	1,243.7	12,845,496	32.1
2001	447.2	4,713,880	31.4
2002	670.9	7,068,103	31.5
Total/Avg.	5,081.4	49,463,664	34.0

*Higher Heating Value (HHV) is based on a natural gas heating value of 1,030 Btu/cubic foot.
Efficiency = $\left(\frac{\text{MWhrs} \times 1,000,000 \text{ Watt-hrs/MWhrs} \times 3.413 \text{ Btu/Watt}}{[\text{cu ft} \times 1,030 \text{ Btu/cu ft}]} \right) \times 100$

4.2 Fuel Cell Outage Summary

Between 17 July 1997 and 1 July 2002 (43,419 hours), the fuel cell had 27 outages resulting in 15,061.5 hours of down time. The fuel cell's availability was 65.3 percent:

$$65.3\% = ([43,419 - 15,061.5] / [43,419]) \times 100$$

Figure 12 shows the fuel cell's monthly availability.




Figure 12. Monthly fuel cell availability.

The outages were identified from the RADAR performance monitoring system data. Because data records are collected on average once per day, outage times had to occasionally be interpolated. Sometimes the modem did not respond or the phone line was down, which prevented collection of a full complement of data records.

The longest outage was for 6,193 hours and occurred between 19 January and 14 October 2001. The next longest outage period occurred between 19 October 1997 and 12 February 1998 (2,556 hours). Table 8 lists the distribution of outage periods by hours of duration.

Table 8. Distribution of non-operational hours by duration.

Outage Hours	Occurrences
Over 3,000 hours	1
2,001 – 3,000 hours	1
1,001 – 2,000 hours	1
751 – 1,000 hours	1
501 – 750 hours	1
250 – 500 hours	7
Less than 250 hours	15

Table 9 lists, in chronological order, the start and end dates/times, the outage duration hours, and the outage type for the 27 individual events. Appendix D has the complete list of outage codes for the PC25C fuel cell.

Table 9. Fuel cell outage periods.

Outage No.	Off Date Stamp	On Date Stamp	Total Outage Hours	Hours to Next Outage	Type	System	Part
		7/17/97 09:34		25.93			
1	7/18/97 11:30	7/31/97 07:00	307.50	630.40	N		
2	8/26/97 13:24	9/13/97 16:00	434.60	5.00	N		
3	9/13/97 21:00	9/22/97 12:58	207.97	70.53	F	TMS	
4	9/25/97 11:30	10/15/97 18:45	487.25	323.97	F	TMS	TCV830
5	10/29/97 06:43	2/12/98 18:35	2,555.87	269.00	F	TMS	
6	2/23/98 23:35	3/11/98 18:35	379.00	56.03	F	TMS	
7	3/14/98 02:37	4/21/98 17:13	926.60	91.70	N		
8	4/25/98 12:55	5/2/98 14:23	169.47	1,344.87	N		
9	6/27/98 15:15	7/1/98 15:00	95.75	243.57	F	WTS	LT450
10	7/11/98 18:34	7/13/98 21:00	50.43	881.28	N		
11	8/19/98 14:17	8/21/98 11:50	45.55	473.75	F	OTR	
12	9/10/98 05:35	9/18/98 15:15	201.67	2,264.75	F	OTR	
13	12/22/98 00:00	2/16/99 17:03	1,361.05	3,326.38	F	FPS	REF300
14	7/5/99 07:26	7/6/99 17:50	34.40	96.67	N		
15	7/10/99 18:30	7/21/99 12:00	257.50	4,507.42	F	OTR	CRL
16	1/25/00 07:25	2/1/00 23:00	183.58	656.33	F	APS	FCV140
17	2/29/00 07:20	2/29/00 16:47	9.45	708.72	N		
18	3/30/00 05:30	3/30/00 14:30	9.00	328.67	N		
19	4/13/00 07:10	4/27/00 21:21	350.18	636.00	F	TMS	TE431
20	5/24/00 09:21	5/26/00 13:00	51.65	2,953.67	N		
21	9/26/00 14:40	10/17/00 21:25	510.75	327.05	F	WTS	LT450
22	10/31/00 12:28	11/1/00 16:30	28.03	259.08	N		
23	11/12/00 11:35	11/14/00 19:30	55.92	520.50	F	OTR	CRL
24	12/6/00 12:00	12/8/00 15:30	51.50	1,007.25	F	NPS	CV720
25	1/19/01 14:45	10/4/01 16:07	6,193.37	4,189.30	N		
26	3/28/02 05:25	4/3/02 11:48	150.38	2,137.20	F	OTR	CRL
27	7/1/02 13:00	Final Shutdown			F	WTS	LT450

Table 10. Forced outage categories.

Category	Description
APS	Air Processing System
CVS	Cabinet Ventilation System
ES	Electrical System
FPS	Fuel Processing System
NPS	Nitrogen Purge System
OTR	Other
PSS	Power Section System
TMS	Thermal Management System
WTS	Water Treatment System

Table 11. Forced outage statistics.


Category	Number of Occurrences	Total Outage Time	Min. Outage Time per Occurrences	Max. Outage Time per Occurrences	Avg. Outage Time per Occurrence
APS	1	183.6	183.6	183.6	183.6
CVS	0	0	0	0	0
ES	0	0	0	0	0
FPS	1	1,361.1	1,361.1	1,361.1	1,361.1
NPS	1	51.5	51.5	51.5	51.5
OTR	5	711.0	45.6	257.5	142.2
PSS	0	0	0	0	0
TMS	5	3,980.3	208.0	2,55.99	796.1
WTS*	3	606.5	N/A	510.8	303.3
	16	6,893.9			430.9
*Includes the final outage which has no time associated it.					

The fuel cell experienced a total of 15,061.5 hours of outage time consisting of 16 forced outages (F) and 11 non-forced (N) outages. Table 10 lists the forced outages, broadly classified by the major fuel cell sub-systems. Table 11 lists the forced outages by major system category, along with statistics related to frequency of occurrence and time duration.

Most of the forced outages were classified as Other (OTR) or Thermal Management System (TMS). (Each had five occurrences.) The most frequent number of Other outages were three, which were attributed to the controller (CRL) for a total of 463.8 hours of outage. The longest outage in the TMS category was 2,555.87 hours between October 1997 and February 1998 due to a problem with the sub stack. This occurred early on in the demonstration. Similar characteristics were also observed in other fuel cells installed in the southwestern region of the country, which included

Camp Pendleton, Twentynine Palms, Davis-Monthan AFB, and Fort Huachuca. It was concluded that the hard water characteristics of the water supply was contributing to the water conductivity in the fuel cell. Hard water is water that contains a high level of dissolved minerals, most notably calcium and magnesium. The degree of hardness increases with increased levels of calcium and magnesium. When hard water is heated, the dissolved minerals come out of solution (precipitate) and attach to plumbing and heat exchangers. Water treatment systems were installed to control the water chemistry of these systems.


Figure 13 shows a graph of force outage occurrences. The cabinet ventilation system, electrical system, and power section system did not contribute to any forced outages during the demonstration. An outage associated with the water treatment system was the final outage in July 2002, which was not resolved.



* Includes final forced outage that was never resolved.

Figure 13. Forced outage occurrences by major system types.

Figure 14 shows the average duration of forced outage hours by major system category. The fuel processing system was associated with the highest average duration per outage (1,361.1 hours). (Note that this represents just one outage.) The next highest average duration per outage was associated with the thermal management system, with an average of 796.1 hours per occurrence over a total of five outages. The longest TMS outage was attributed to problems with the cooling-side of the fuel cell stack and occurred for 2,555.87 hours. The shortest duration TMS outage lasted for 208 hours and was attributed to a failure of a steam ejector.



* Includes final forced outage that was never resolved.

Figure 14. Average forced outage durations by major system types.

The outages that occurred most frequently for a specific fuel cell component were due to an alarm triggered by the water level transmitter (LT450). The three outages associated with this were for 95.75 hours in June 1998, 510.75 hours in September 2000 and for final outage in July 2002.

These data show that forced outages have a significant impact on the availability of the fuel cell. The shortest duration outage lasted for 45.6 hours. Five of the outages had a duration between 1 and 7 days. There were two outages that had a duration longer than 30 days, of which one was greater than 90 days. Figure 15 shows the outages by duration, which demonstrates that there is a high risk of not achieving the monthly demand savings in the economics for the fuel cell due to forced outages.




Figure 15. Number of forced outages by outage duration.

Figure 16 shows the distribution of forced outages by major system categories. The major system category contributing to most of the outage hours was the thermal management system (57.7 percent). The next highest category was the fuel processing system with 19.7 percent of the forced outage time.

Typical non-forced outages were due to the natural gas supply being turned off, site operator error, or scheduled maintenance activities. The longest non-forced outage occurred between January and October 2001 for a total of 6,193.37 hours. This outage was due to site personnel shutting off the natural gas supply to the fuel cell and opening the maintenance disconnect switch. This resulted in a hot shutdown of the fuel cell. UTC Fuel Cells informed Edwards AFB that this event could have a permanent negative impact on the fuel cell performance, specifically affecting the fuel cell stack. This outage occurred with approximately 22,000 stack load hours of the total 28,358 load hours for the fuel cell. Fuel cell electric efficiency as shown in Figure 17 shows a variation in efficiency occurring around 22,000 hours, but not a significant step change in the performance of the fuel cell after the time of the event.

4.3 Fuel Cell Stack Degradation

The trend of the fuel cell electrical efficiency based on the lower heating value of natural gas was analyzed based on the hours of fuel cell operation. The data were acquired through the UTC Fuel Cells' RADAR system. Data records are for fuel cell operation when the electrical output was greater than 50 kW to eliminate data from fuel cell testing and startup operation.




Figure 16. Total forced outage hours by major system types.




Figure 17. Fuel cell stack electrical efficiency degradation over time.

Note that the data records were not recorded on regular intervals and 1,435 data points were used for this analysis. The individual data points are plotted with hours of operation in an X-Y plot (Figure 17). The average electrical efficiency for the data is 37.2 percent.

A linear regression was conducted on the data to characterize average efficiency trends for the fuel cell. The regression equation is:

$$\text{Electric Efficiency \% (LHV)} = ([\text{Load Hours}] \times [-3.03424 \times 10^{-4}]) + 41.28840 \quad \text{Eq 1}$$

The linear curve fit shows that the trend is a reduction in electrical efficiency with increasing hours of operation. Table 12 lists the resulting efficiencies at 5,000 load hour intervals.

Table 12. Trend of electrical efficiency with fuel cell load hours.

Load Hours	Electrical Efficiency (%)
0	41.3%
5,000	39.8%
10,000	38.3%
15,000	36.7%
20,000	35.2%
25,000	33.7%

The data in Table 12 show that the fuel cell electrical efficiency decreased 1.5 basis points for every 10,000 hours of operation. The regression shows that the average initial electrical efficiency of the fuel cell was approximately 41.3 percent and that it decreased at a rate of approximately 7.9 percent per 10,000 hours of operation. For example, the average decrease between 10,000 hours (38.3 percent) and 20,000 hours (35.2 percent) is:

$$7.9\% = ([38.3\% - 35.2\%] / 38.3\%).$$

The R Square statistic for the above regression is 0.22. This means that 22 percent of the variation seen in the trend of electrical efficiency can be attributed to load hours. Thus other factors in the system are significantly affecting the changes observed in electrical efficiency. The efficiency data (as shown in Figure 9) indicate sub-trends in electrical efficiency within the life of the fuel cell's operation. Figure 10 shows the outages and identification of major system changes. Each of the 27 outages is represented as a circle on the 45 percent efficiency line. The figure identifies regions of operational trends that are attributed to a major change to the system or lack of data. The number identifier presented for the change corresponds to the outage number listed in Table 8. The most significant changes were the installation of a new cell stack and the installation of an external reverse osmosis (RO) water treatment system (#5), and the installation of a new reformer (#13). For a period of approximately 4,000 load hours, the natural gas meter failed which resulted in the inability to determine the efficiency during this period.

The five operational regions shown in Figure 18 were analyzed to determine the electrical efficiency trend by major system change. The trend in efficiency for each region was determined by a linear regression and the

slope is reported in terms of percent change per 10,000 hours of operation. Note that the unit of percent change per 10,000 is presented for consistency and only one of the regions evaluated (E) consists of 10,000 hours of data. Table 13 lists the dates, fuel cell load hours, system changes and electric efficiency trends for each of the time frames. For the regions analyzed, the R Square statistic is less than the 0.22 for the entire data set (B=0.05, C=0.02 and E=0.02). This indicates that the major system changes identified did not have a significant impact on the fuel cell performance and that this approach does not improve on the original efficiency trend model.




Figure 18. Electric efficiency trends with major system changes.

Table 13. Major system changes and electrical efficiency trends.

Range	Date	Fuel Cell Load Hours at End of Period	Change to System at Start of Period	Slope (% / 10000 hrs)
A	7/17/97 - 2/12/98	1,769	Initial system	-41.8%
B	1/12/98 - 2/16/99	7,407	Install new reformer	-15.0%
C	2/16/99 - 12/31/99	14,747	Install new cell stack and Install RO water treatment	-4.9%
D	12/31/99 - 6/29/00	18,168	Gas meter failure	No data
E	6/29/00 - 7/1/02	29,055	Gas meter repaired	-3.1%




Figure 19. Fuel cell stack cell voltage degradation over time.

The trend of the fuel cell stack cell voltage based on the lower heating value of natural gas was analyzed based on the hours of fuel cell operation. The data are based on the same readings acquired through the UTC Fuel Cells RADAR system as the electrical efficiency data in the previous section. The individual data points are plotted with hours of operation in an X-Y plot. Figure 19 shows that the data fall into the typical operating range of 0.55 to 0.70 volts. The average cell voltage for the data is 0.623 volts. A linear regression was conducted on the data to characterize average cell voltage trends for the fuel cell. The resulting equation is:

$$\text{Cell volts} = ([\text{Load Hours}] \times [-1.7694 \times 10^{-6}]) + 0.645519 \quad \text{Eq 2}$$

The regression shows a reduction in cell voltage with increased hours of operation. Table 14 lists the resulting cell voltages at 5,000 load hour intervals.

Table 14. Trend of cell voltage with fuel cell load hours.

Load Hours	Cell Voltage (%)
0	0.646
5,000	0.637
10,000	0.628
15,000	0.619
20,000	0.610
25,000	0.601

The linear curve fit shows that the average initial cell voltage was approximately 0.646 volts and that it generally decreased at a rate of 2.8 per-

cent per 10,000 hours of operation. For example, the average decrease between 10,000 hours (0.628) and 20,000 hours (0.610) is:

$$2.8\% = ([0.628 - 0.610] / 0.628)$$

This is equal to a cell voltage reduction rate of 0.018 volts per 10,000 hours of operation. The R Square statistic for the above regression is 0.61. This means that 61 percent of the variation seen in the trend of cell voltage can be attributed to load hours. Thus, other factors in the system are affecting the changes observed in cell voltage. The cell voltage data shown in Figure 11 indicate sub-trends in cell voltage during the life of the fuel cell's operation. Since the cell voltage is affected by the electrical output of the fuel cell, an additional analysis was conducted. The data were sorted by the fuel cell electrical output for the most frequent operating levels of 200 kW, 175 kW, and 150 kW. Then a linear regression was conducted for load hours greater than 5,000 hours (i.e., for the fuel cell after the stack was replaced). Table 15 lists the results of the analysis.

Table 15. Cell voltage analysis by electrical output.

Fuel Cell Output	200 kW	175 kW	150 kW
Data points	950	256	110
R Square statistic	0.54	0.95	0.42
Slope (%/10,000 hrs)	-3.41%	-5.44%	-2.67%

The analysis shows that the curve fit was very good for the 175 kW regression with an R Squared value of 0.95. This indicates that 95 percent of the decrease in cell voltage can be attributed to load hours for this data set. The 200 kW and 150 kW regressions have R Squared values that are lower than the original regression model, indicating that this approach does not improve the model for these two data sets. The slopes of the lines for the three power levels range from -2.67 percent to -5.44 percent per 10,000 load hours. Figure 20 shows the regression lines of the analysis for each data set projected over the entire fuel cell operating range.

While the efficiency remains relatively constant along the various fuel cell power levels, power plant cell voltages tend to increase at lower electrical output levels. This is most evident for fuel cell operation between 10,000 and 20,000 load hours. There is no data to indicate why the slope of the data varies at the different power levels.




Figure 20. Cell voltage trends by electrical output.

4.4 Fuel Cell Maintenance Activities

UTC Fuel Cells had overall responsibility for maintenance on the fuel cell during the 5-year demonstration period. GBC Electrical Services, as the maintenance contractor, performed most maintenance activities under the guidance of UTC Fuel Cells. Invoices from GBC Electrical Services were obtained to assess maintenance activity levels. Table 16 lists the number of maintenance days at the site and total labor hours by year. No maintenance records were available for 2002.

Table 16. Maintenance days and labor hours by year.

Year	Days at Site	Labor Hours
1997	39	323
1998	42	344
1999	21	193
2000	29	222
2001	9	30
Total	140	1,112

Tables 17 through 21 present the date, labor hours, and a brief description of the maintenance activities that were billed between the years 1997 and 2001. Appendix E includes detailed cost and maintenance summary information.

Table 17. Maintenance activities in 1997.

1997	Labor Hrs	Description of Activity
10-Jun	10.0	Worked with UTC Fuel Cells at site.
11-Jun	9.0	Worked with UTC Fuel Cells at site.
12-Jun	11.5	Worked with UTC Fuel Cells at site.
13-Jun	2.5	Worked with UTC Fuel Cells at site.
16-Jun	8.0	Worked with UTC Fuel Cells at site.
17-Jun	10.0	Worked with UTC Fuel Cells at site.
18-Jun	10.0	Worked with UTC Fuel Cells at site.
19-Jun	8.0	Worked with UTC Fuel Cells at site.
20-Jun	3.0	Worked with UTC Fuel Cells at site.
23-Jul	8.0	Worked with UTC Fuel Cells at site.
24-Jul	5.0	Worked with UTC Fuel Cells at site.
25-Jul	6.0	Worked with UTC Fuel Cells at site.
27-Aug	9.0	Changed nitrogen bottles.
5-Sep	6.0	Changed out resin bottles.
8-Sep	2.0	Changed nitrogen bottles.
9-Sep	0.0	Travel
20-Sep	13.0	Changed ejector assembly.
22-Sep	7.5	Restarted power plant.
26-Sep	3.5	Troubleshoot ancillary cooling loop.
29-Sep	9.5	Replaced TVC830.
30-Sep	9.5	Started power plant.
6-Oct	16.0	Installed new controller. Restarted power plant and installed retrofits.
13-Oct	1.0	Worked with UTC Fuel Cells at site.
14-Oct	7.5	Worked with UTC Fuel Cells at site.
15-Oct	12.5	Worked with UTC Fuel Cells at site.
16-Oct	12.5	Worked with UTC Fuel Cells at site.
27-Oct	3.0	Worked with UTC Fuel Cells at site.
28-Oct	9.0	Worked with UTC Fuel Cells at site.
29-Oct	8.5	Worked with UTC Fuel Cells at site.
7-Nov	9.0	Worked with UTC Fuel Cells at site.
8-Nov	2.5	Worked with UTC Fuel Cells at site.
11-Nov	6.0	Worked with UTC Fuel Cells at site to go over wet-up procedure.
13-Nov	2.0	Worked with UTC Fuel Cells at site.
14-Nov	9.5	Started wet-up process.
17-Nov	9.5	Started wet-up process.
18-Nov	12.0	Started wet-up process.
19-Nov	7.0	Started wet-up process.
7-Dec	12.5	Prepared cell stack assembly for removal.
8-Dec	32.0	Removed and shipped cell stack assembly.

Table 18. Maintenance activities in 1998.

1998	Labor Hrs	Description of Activity
10-Jan	22.0	Worked with UTC Fuel Cells on retrofits
12-Jan	7.5	Worked with UTC Fuel Cells on retrofits
13-Jan	5.0	Worked with UTC Fuel Cells on retrofits
2-Feb	4.0	Installed new strainer.
4-Feb	24.0	Installed new cell stack assembly.
5-Feb	9.0	Worked with UTC Fuel Cells at site.
10-Feb	3.5	Worked with UTC Fuel Cells to trouble shoot short in inverter.
11-Feb	9.0	Troubleshoot, disassembled and re-assembled inverter.
12-Feb	2.0	Started power plant.
22-Feb	6.5	Worked with UTC Fuel Cells personnel on phone. Restarted power plant.
24-Feb	6.0	Checked ejector and FCV012 for proper movement. Started power plant.
5-Mar	3.0	Took measurements on old inverter drawer.
6-Mar	8.0	Removed and replaced inverter drawer No. 3 and attempted to start power plant.
11-Mar	6.0	Removed and replaced FCV110 and restarted power plant.
7-Apr	15.0	Worked on high grade heat exchanger skid retrofit.
8-Apr	17.0	Worked on high grade heat exchanger skid retrofit.
9-Apr	5.5	Worked on high grade heat exchanger skid retrofit.
13-Apr	18.0	Worked on high grade heat exchanger skid retrofit.
14-Apr	23.0	Worked on high grade heat exchanger skid retrofit.
15-Apr	20.0	Worked on high grade heat exchanger skid retrofit.
16-Apr	27.0	Worked on high grade heat exchanger skid retrofit.
17-Apr	5.5	Troubleshoot and repaired short in power conditioning system.
20-Apr	2.0	Replaced pop out fuse for UPS.
21-Apr	8.0	Started power plant.
28-Apr	3.0	Worked with UTC Fuel Cells at site.
29-Apr	6.5	Worked with UTC Fuel Cells at site.
30-Apr	6.5	Worked with UTC Fuel Cells at site.
30-Apr	1.0	Travel
18-Jun	3.0	Tested water, burner air and cathode air. Completed new checklist.
30-Jun	6.0	Plugged reverse osmosis unit back in. Replaced fuse in cooling towers.
1-Jul	5.0	Restarted power plant.
8-Jul	3.5	Took amp readings on cooling tower.
13-Jul	4.5	Took override off LCV452. Changed nitrogen bottles. Started power plant.
10-Sep	4.0	Tested fuses in the cooling tower.
11-Sep	5.0	Troubleshoot tripped breaker No. 33.
12-Sep	5.0	Put in new Ground Fault Interrupter (GFI) and new breaker. Breaker still tripped.
17-Sep	6.5	Tested circuit breaker No. 33.
18-Sep	8.5	Installed six temperature testers. Started fuel cell and left running at 200 kW.

1998	Labor Hrs	Description of Activity
12-Oct	5.0	Changed resin and charcoal bottles.
11-Dec	6.0	Recorded water treatment system and pump 400 data. Cleaned filters 100 & 150.
22-Dec	5.5	Took stack voltage readings. Fixed leak on water bottles. Removed humidity sensor. Checked pump 451 on/off times. Checked R/O unit power on.
28-Dec	3.0	Tested TE's on reformer.

Table 19. Maintenance activities in 1999.

1999	Labor Hrs	Description of Activity
8-Jan	2.0	Reset lockout relay. Filled accumulator. Filled tank 450 to 30 in.. Left power plant in P30-S30.
12-Jan	24.0	Prepared reformer for removal.
13-Jan	10.0	Completed reformer preparations.
24-Jan	2.0	Started taking doors and frame apart.
26-Jan	12.0	Removed old reformer and put in new reformer.
28-Jan	5.0	Began quarterly maintenance on power plant.
1-Feb	16.0	Started annual maintenance. Set up for welders.
2-Feb	16.0	Continued with annual service. Assisted/supervised welders. Installed retrofit.
3-Feb	16.0	Insulated reformer piping. Continued annual service.
4-Feb	13.0	Completed piping insulation and annual maintenance activities. Did hydro test.
9-Feb	10.0	Conducted hydro test on ancillary loop.
10-Feb	6.0	Completed site cleanup, seals on door and changed fans.
15-Feb	4.0	Worked with UTC Fuel Cells in troubleshooting ejector.
16-Feb	10.5	Installed ejector. Started power plant while doing reduction on reformer.
17-Feb	8.0	Conducted gas analysis and brought power plant up to 200 kW.
15-Apr	3.0	Built rack for nitrogen bottles.
6-Jul	6.0	Changed nitrogen bottles and tested all three legs of electricity coming into P/T. Started power plant.
12-Jul	4.0	Updated controller software to 4.1 and attempted to start power plant.
20-Jul	8.0	Started power plant. Updated software on Base's laptop computer and explained to site coordinator.
21-Jul	8.0	Traveled to site to retrieve data.
1-Sep	10.0	Changed out water treatment system bottles.

Table 20. Maintenance activities in 2000.

2000	Labor Hrs	Description of Activity
1-Jan	11.0	Changed brake on FT140 and I/O modules for FT140.
3-Feb	2.5	Flushed charcoal bottle out and troubleshot pump 450.
29-Feb	8.0	Replaced pump 451 & fan 800 motor. Started power plant, left running at 150 kW.
30-Mar	8.0	Replaced Multi Source Discovery Protocol (MSDP) card & microchips for another MSDP card.
18-Apr	6.0	Changed out electronic card underneath inverter and boost cards on white panel. Removed #3 motor from cooling tower.

2000	Labor Hrs	Description of Activity
20-Apr	11.0	Removed #2 and #1 fan blades and motors from cooling tower. Replaced relay card.
26-Apr	6.0	Installed new motors and fan blades back into cooling tower.
27-Apr	6.0	Replaced relay card again with correct relay card. Started power plant and left running at 125 kW.
10-May	3.0	Changed master Digital Signal Processing (DSP) card and restarted power plant.
12-May	4.0	Changed slave DSP and CB rating module. Restarted power plant.
3-Jul	3.0	Back flushed charcoal bottle.
21-Sep	4.0	Troubleshoot long feed water cycle and tried to repair leak.
28-Sep	6.0	Tri-annual maintenance.
29-Sep	5.0	Tri-annual maintenance.
2-Oct	18.0	Tri-annual cleaning.
3-Oct	20.0	Tri-annual cleaning.
4-Oct	16.0	Tri-annual cleaning.
5-Oct	14.0	Tri-annual cleaning.
6-Oct	8.0	Cleaned condenser and attempted to start power plant.
11-Oct	7.0	Replaced air conditioner.
12-Oct	10.0	Rewired air conditioner. Attempted to start power plant.
16-Oct	6.0	Attempted to start power plant.
17-Oct	10.0	Troubleshoot failed attempted to start power plant. Purchased UPS battery.
18-Oct	4.0	Installed UPS battery. Started power plant.
23-Oct	4.0	Tuned up power plant.
24-Oct	2.0	Changed brake.
1-Nov	6.5	Troubleshoot process flame off and restarted power plant.
14-Nov	6.0	Installed new controller and started power plant. Left running at 175 kW.
8-Dec	7.0	Restarted power plant and took sub stack readings.

Table 21. Maintenance activities in 2001.

2001	Labor Hrs	Description of Activity
23-Jan	1.0	Turned power on and put power plant in water conditioning.
5-Mar	5.0	Checked thermal management system and water treatment system for leaks. Performed pressure test on TMS loop.
6-Jun	1.0	Checked on modem - no communication.
8-Jun	2.0	Applied power to power plant. Extended TE350 to CSA. Cleaned heaters 310A & 310B.
16-Jul	2.0	Reset motor controllers for pumps 400, 450 and 830. Put power plant back in water conditioning. Rewired TE350.
4-Oct	7.0	Checked and started power plant.
5-Oct	7.0	Changed WTS bottles. Tuned power plant at all power levels, checked heat recovery system.
9-Oct	4.0	Rebuilt circulating pump for heat recovery system. Reset parameters for heat recovery system.
15-Nov	1.0	Removed and replaced TCV400.

4.5 Fuel Cell Retrofits

As part of the fuel cell demonstration and overall fuel cell development, UTC Fuel Cells refined the fuel cell design based on operational experience gained through the operation of the fleet of fuel cells. These improvements and modifications were classified as retrofits. Once a retrofit was developed, it would be incorporated into the production of new fuel cells or retrofit in the field for installed fuel cells. The details of the retrofits are considered proprietary information by UTC Fuel Cells and are not available for this report. The data in Tables 17 through 21 indicate that five retrofits (Table 22) were added to the fuel cell in the field.

Table 22. Summary of fuel cell retrofits.

Date of Retrofit	Retrofit Description
Oct. 1997	Install new controller and software
Jan. 1998	Upgrade base drive in inverter
Jan. 1998	Install strainer and filter in TMS
Apr. 1998	Replace high grade heat exchangers (redesign)
Feb. 1999	Replace breakers with higher grade version

Fuel Cell Operation and Outage Summary

Figure 12 shows the operational and outage periods for each hour within the 62 months that the fuel cell was active (June 1997 to July 2002). The outage times are highlighted in gray along with a listing of the outage number, duration in hours and minutes, and a brief description of the shutdown. Days where on-site maintenance was performed is shown graphically by an 8 hour box. GBC Electrical Services, the maintenance contractor, provided maintenance activity records.

5 Fuel Cell Economics

5.1 Hospital Energy Costs

The Base purchases electricity from Southern California Edison (SCE) under a time of use rate schedule, TOU-8. This rate has summer and winter seasons consisting of on-peak, mid-peak and off-peak time periods with associated demand and energy charges. The Base also purchases electricity from the Western Area Power Administration (WAPA) for a percentage of its total electricity requirements. Because the WAPA portion of the electricity was assumed to be significantly smaller than the SCE portion as discussed in ERDC/CERL TR-01-60, the focus of the economics will be based on the SCE TOU-8 rates. This rate has a summer and winter season consisting of on-peak, mid-peak, and off-peak time periods. Table 23 summarizes the structure of the TOU-8 tariff.

Table 23. SCE TOU-8 rate structure.

	Summer	Winter
Months	June – September	October – May
On Peak Period	Noon – 6:00 pm	None
Mid-Peak Period	8:00 am – Noon 6:00 pm – 11:00 pm	8:00 am – 9:00 pm
Off-Peak Period	All other hours and holidays	All other hours and holidays
Charges	Facility Charge (\$/meter) Energy Charge (\$/kWh) Facility Related Demand Charge (\$/kW) Time Related Demand Charge (\$/kW) Excess Transformer Capacity (\$/kVA) Power Factor Adjustment (\$/kVA)	Facility Charge (\$/meter) Energy Charge (\$/kWh) Demand Charge (\$/kW) Excess Transformer Capacity (\$/kVA) Power Factor Adjustment (\$/kVA)

The Base purchases the natural gas commodity from the Defense Fuel Supply Center (DFSC) and the natural gas transportation is provided by the Pacific Gas and Electric Company (PG&E).

The Base did not provide Base-wide or Hospital energy usage or cost information for the fuel cell demonstration time period. To estimate the fuel cell economics, the average electric and natural gas rates used from another customer involved in the DoD Fuel Cell Demonstration Program (Twentynine Palms, CA) were used to approximate cost savings. Both facilities purchase electricity from SCE under the same rate schedule, but

purchase natural gas through different suppliers. Table 24 lists the annual average electric and natural costs used for the fuel cell economics analysis.

Table 24. Annual electric and natural gas costs.

Average Energy Costs	1997	1998	1999	2000	2001	2002
Electricity (\$/kWh)	\$0.1040	\$0.1017	\$0.1017	\$0.1017	\$0.1500	\$0.1500
Natural Gas (\$/therm)	\$0.5800	\$0.4080	\$0.4080	\$0.4810	\$0.9500	\$0.7000

Note that electric and natural gas costs were extremely volatile and high during the years of 2001 and 2002 when California was experiencing the energy crisis brought on by deregulation.

5.2 Fuel Cell Maintenance Costs

Table 25 lists maintenance costs from GBC Electrical Services between 1997 through the end of the 2001. Although the fuel cell was restarted once in 2002, invoices for that service call and others were not available for this report.

Table 25. Summary of fuel cell maintenance costs.

Category	1997	1998	1999	2000	2001	Totals
Labor Hours	323	342	193.5	218	30	1,107
Labor Costs	\$16,788	\$18,025	\$9,970	\$12,208	\$2,020	\$59,010
Nitrogen Costs	\$2,072	\$2,128	\$836	\$885	\$135	\$6,057
Charcoal (cu ft)	0	2	2	2	2	8
Charcoal Costs	\$0	\$186	\$206	\$186	\$186	\$764
Resin (cu ft)	24	8	9	8	8	57
Resin Costs	\$6,490	\$1,808	\$2,420	\$2,160	\$2,240	\$15,118
Other Costs	\$9,512	\$6,217	\$4,752	\$2,079	\$1,721	\$24,282
Travel Costs	\$6,413	\$8,238	\$4,868	\$9,141	\$3,934	\$32,594
Shipping Costs	\$309	\$205	\$25	\$23	\$0	\$562
Totals	\$41,583	\$36,808	\$23,077	\$26,682	\$10,237	\$138,386
Note:. Maintenance data was not available for 2002.						

The cost of maintenance over the entire operating period is estimated at \$138,386. Again, the maintenance costs for 2002 are not included as the information was not available. These costs correspond to an average maintenance cost of \$27,677/year or 2.72 cents/kWh (\$138,386/ 5,081,500 kWh) for all the electricity supplied to the Hospital. *Note that the maintenance costs presented do not include the cost of any parts or labor provided by UTC Fuel Cells to repair or modify the fuel cell.*

Figure 21 shows that labor was the highest cost category at \$59,010, representing 42.6 percent of total maintenance costs. Labor hours averaged 221 man-hours per calendar year. The highest number of man-hours in a calendar year was 342 in 1998. Nitrogen costs totaled \$6,057 and represents only 4.4 percent of the total maintenance costs. Spread across the 27 outages that occurred, the average cost of nitrogen was \$224 per outage. While charcoal used in the water treatment system was a relatively minor cost (~\$150/year), resin was a moderate program cost totaling approximately \$15,000 or 10.9 percent of the maintenance costs. Resin costs were \$533 per 1000 operating hours. The second highest cost category behind labor was travel costs, at 23.6 percent. Appendix E presents maintenance costs by invoice date.




Figure 21. Summary of maintenance costs by category

Figure 22 presents the trend in annual maintenance costs for the fuel cell. Note that the costs for 1997 are for less than 6 months of the demonstration as the fuel cell data collection started on 17 July 1997. The fuel cell concluded operation on 1 July 2002. The high costs on 1997 and 1998 are attributed to the hard water problems which resulted in the replacement of the cell stack and the installation of an external water treatment system.

Fuel cell maintenance costs for the 5-year demonstration period were included in the original purchase contract with the fuel cell manufacturer. First year maintenance costs were included in the original fuel cell purchase price. The final 4 years of contract maintenance paid by ERDC/CERL was \$98,223, at an average of \$24,556 per year.




Figure 22. Annual trend in fuel cell maintenance costs.

5.3 Fuel Cell Energy Savings

Energy savings from the fuel cell were calculated based the annual performance data collected through the UTC Fuel Cells RADAR system and the assumed electric and natural gas costs presented in Table 25. Note that the RADAR system did not monitor the thermal heat recovery loop on the fuel cell. Therefore, no data are available to estimate the value of the heat recovered by the Hospital from the fuel cell. Notes from the fuel cell acceptance test indicate that an artificial thermal load had to be established to demonstrate the heat recovery functionality because there was insufficient load at the Hospital. It is inferred that the level of heat recovery was not significant. Table 26 lists the fuel cell energy savings. Net energy savings without heat recovery over the entire program were \$304,145.

Table 26. Annual energy savings at hospital.

	1997	1998	1999	2000	2001	2002	Total
Electric Savings							
Thermal Savings*	\$20,053	\$111,896	\$145,079	\$126,488	\$67,076	\$100,640	\$571,232
Total Savings	\$20,053	\$111,896	\$145,079	\$126,488	\$67,076	\$100,640	\$571,232
Natural Gas Costs	\$7,169	\$41,191	\$58,041	\$63,601	\$46,125	\$50,961	\$267,087
Net Savings	\$12,884	\$70,706	\$87,038	\$62,888	\$20,950	\$49,678	\$304,145
*Thermal heat recovery data was not monitored by UTC Fuel Cells' RADAR system.							

Overall electric savings were \$571,232 with a maximum annual savings of \$145,079 occurring in 1999. The cost of natural gas to operate the fuel cell

totaled \$267,087 over the course of the demonstration and corresponds to a fuel cost for electrical generation of \$0.0526/kWh (\$267,087/ 5,081,400 kWh). Figure 23 shows the trend in annual energy savings.




Figure 23. Annual fuel cell energy savings.

5.4 Fuel Cell Lifecycle Costs

The fuel cell lifecycle cost analysis is presented for the operational life of the fuel cell at Edwards AFB. The installed cost of the fuel cell was \$1,260,727. The lifecycle cost analysis uses the utility rates presented in Section 5.1, the maintenance costs presented in Section 5.2 and the savings presented in Section 5.3. Note that the analysis is based on the average cost of electricity that the Hospital is charged. That is to say that demand savings are not calculated separately in the analysis. A review of the data shows that demand savings would have been realized in only 20 of the 59 full months of operation and that the average demand reduction for the 20 months would have been 184.8 kW. In 1999, demand savings could have been realized in 9 of the 12 months. In 1998 and 2001, demand savings could have been realized in 2 of the 12 months. The criterion for determining demand savings is that the fuel cell was operational during all hours of the peak period hours for the calendar month. Table 27 lists the months in which demand savings could have been attributed to the fuel cell and the average output of the fuel cell during the month.

Table 27. Fuel cell demand savings.

Month of Demand Savings	Fuel Cell Demand Savings
Oct 1998	200
Nov 1998	200
Mar 1999	200
Apr 1999	196
May 1999	200
Jun 1999	186
Aug 1999	200
Sep 1999	197
Oct 1999	200
Nov 1999	199
Dec 1999	200
Jun 2000	125
Jul 2000	200
Aug 2000	200
Nov 2001	175
Dec 2001	175
Jan 2002	173
Feb 2002	170
May 2002	150
Jun 2002	150
Average Demand:	184.8
Number of Months:	20

The data listed in Table 28 summarize the lifecycle cost analysis. The analysis allocates the capital cost of the fuel cell in the 1997 calendar year. In addition, values are actual costs and are not adjusted to a base year. The analysis shows that the operational costs exceeded the savings in 2001 and that the cumulative operational savings were \$158,545.

Table 28. Lifecycle cost analysis.

	1997	1998	1999	2000	2001	2002
HOURS OF OPERATION						
Operation Hrs/Yr	1,024	5,630	7,340	7,326	2,823	4,215
Total Operation Hours	1,024	6,654	13,995	21,320	24,123	28,358
Hours Since Overhaul	1,024	6,654	13,995	21,320	24,123	28,358
OPERATION VALUES						
Electrical Eff (%)	34.9%	37.2%	34.2%	32.1%	31.4%	31.5%
Thermal Eff (%)	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
Demand Disp. (kW)	0	400	1,778	525	350	643
Electrical Output (MWh)	192.8	1100.3	1426.5	1243.7	447.2	670.9
Thermal Displ. (MMBTU)	0.00	0.00	0.00	0.00	0.00	0.00
Fuel Input (MMBTU)	1,236.0	10,105.7	14,239.6	13,320.9	4,855.3	7,280.1
AVERAGE ENERGY RATES						
Demand Rate (\$/kW)	—	—	—	—	—	—
Electrical Rate (\$/kW)	0.1040	0.1017	0.1017	0.1017	0.1500	0.1500
Facility Gas Rate (\$/MMBTU)	5.80	4.08	4.08	4.81	9.50	7.00
Generator Gas Rate (\$/MMBTU)	5.80	4.08	4.08	4.81	9.50	7.00
GENERATOR SAVINGS / ENERGY SAVINGS						
Demand	—	—	—	—	—	—
Energy	\$20,051	\$111,901	\$145,075	\$126,484	\$67,080	\$100,635
Displaced Fuel	\$0	\$0	\$0	\$0	\$0	\$0
Subtotal (\$)	\$20,051	\$111,901	\$145,075	\$126,484	\$67,080	\$100,635
COSTS						
Fuel Cost	\$7,169	\$41,231	\$58,098	\$63,641	\$46,125	\$50,961
Maintenance	\$2,222	\$53,823	\$27,428	\$28,485	\$26,470	\$7,029
Generator Overhaul	\$0	\$0	\$0	\$0	\$0	\$0
Subtotal (\$)	\$9,391	\$95,054	\$85,526	\$92,126	\$72,595	\$57,990
Annual Savings	\$10,660	\$16,846	\$59,549	\$34,359	(\$5,515)	\$42,645
Cumulative Savings	\$10,660	\$27,507	\$87,056	\$121,415	\$115,899	\$158,545
Installed Cost	\$1,260,727					
Net Cash Flow	(\$1,250,067)	\$16,846	\$59,549	\$34,359	(\$5,515)	\$42,645
Cumulative Cash Flow	(\$1,250,067)	(\$1,233,220)	(\$1,173,671)	(\$1,139,312)	(\$1,144,828)	(\$1,102,182)

6 Summary and Conclusions

6.1 Review of Fuel Cell Demonstration at Edwards AFB

The 200 kW phosphoric acid fuel cell operated for 28,357.9 hours which corresponds to an availability of 65.3 percent. A total of 27 outages were recorded, 16 of which were classified as a “Forced Outage(s).” The fuel cell delivered more than 5,081 MWh of electricity to the Hospital facility at an average rate of 179 kW. The fuel cell electrical efficiency averaged 34.0 percent (HHV) over the course of the demonstration. Thermal heat recovery was not monitored for this fuel cell. The data listed in Table 29 summarizes the performance of the fuel cell operation.

Table 29. Summary of fuel cell performance.

	1997	1998	1999	2000	2001	2002	Totals
Fuel Cell Operation							
Hours in the Period	3,998.4	8,760.0	8,760.0	8,784.0	8,760.0	4,357.0	43,419.4
Fuel Cell Operation Hours	1,024.3	5,630.0	7,340.2	7,325.9	2,823.0	4,214.6	28,357.9
Fuel Cell Outage Hours	2,974.2	3,130.0	1,419.9	1,458.1	5,937.0	142.4	15,061.5
Availability	25.6%	64.3%	83.8%	83.4%	32.2%	96.7%	65.3%
Electrical Generation							
Total Generation (MWh)	192.8	1,100.3	1,426.5	1,243.7	447.2	670.9	5,081.5
Average Rate of Generation (KW)	188.2	195.4	194.3	169.8	158.4	159.2	179.2
Natural Gas Consumption	1,236.0	10,105.7	14,239.6	13,230.9	4,855.3	7,280.1	
Total Consumption (cu ft/hr)	1,200,000.0	9,811,327.0	13,824,858.0	12,845,496.0	4,713,880.0	7,068,103.0	49,463,664.0
Average Rate of Generation (cu ft/hr)	1,788.4	1,742.7	1,883.5	1,753.4	1,669.8	1,677.1	1,744.3
Heat Recovery							
Total Heat Recovered (MMBTU)	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Average Rate of Recovery (MMBTU)	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Efficiencies							
Electrical (%)	34.9%	37.2%	34.2%	32.1%	31.4%	31.5%	34.0%
PURPA* (%)	34.9%	37.2%	34.2%	32.1%	31.4%	31.5%	34.0%

* Public Utility Regulatory Policy Act (PURPA).

The longest continuous period of operation was 4,507.4 hours, or about 6 months. The fuel cell stack had to be replaced once during the demonstration period and an external water treatment system had to be retrofit to the fuel cell due to high conductivity of the water. In addition, five fuel cell design retrofits were installed on the fuel cell which included a new controller and software as well as a new high grade heat exchanger system.

At the completion of the demonstration, the fuel cell was down due to a forced outage associated with the water treatment system. Edwards AFB has elected to keep the fuel cell and plans to restore operation at the current facility or to move it to another facility.

6.2 Lessons Learned

Based on the experience of installing, and operating the fuel cell, the following lessons learned can be considered:

- High conductivity of water, particularly due to the hardness of the water in the Southwest region of the U.S., must be addressed to prevent negatively impacting the performance of the fuel cell stack.
- Installation of the fuel cell is a relatively straightforward process with no major concerns at this site. The installation took 2 months from the authorization to commence construction to the completion of the acceptance testing (25 April 1997 to 25 June 1997).
- During the course of the demonstration, the fuel cell operation resulting in a cumulative savings of \$158,545 or \$31,700/yr. The level of energy savings was less than the anticipated \$72,500/yr to \$108,400/yr due to the following:
 - The average fuel cell electrical output was 179 kW and not the anticipated 200 kW
 - The fuel cell availability was only 65.3 percent instead of 95 percent.
 - The level of heat recovery was not measured and therefore not included in the savings values.
 - The fuel cell was able to potentially reduce the demand of the Hospital in only 20 of the 59 months of the demonstration.
- The fuel cell experienced a total of 8,167.6 hours of non-forced outages attributed to due to the natural gas supply being turned off, site operator error or scheduled maintenance activities. The longest non-forced outage occurred in January to October 2001 for a duration of 6,193.37 hours due to site personnel shutting off the natural gas supply to the fuel cell and opening the maintenance disconnect switch.
- Most of the forced outages were categorized as Other and Thermal Management System issues. The total duration of forced outages was 6,893.9 hours or 46 percent of all outages.
- The average duration of a forced outage was 430.9 hours, or approximately 18 days.
- The maintenance costs averaged \$27,677/year, which represents an average cost of 2.72 cents/kWh. This does not include the equipment cost of the replacement cell stack, the reverse osmosis system, the re-

design high grade heat exchanger system, or the other hardware provided by UTC Fuel Cells.

- The average fuel cost to generate electricity was 5.26 cents/kWh. (\$267,087 / 5,081,500 kWh).
- The average operating and maintenance costs to generate electricity was 7.98 cents/kWh (5.26 cents/kWh [fuel cost] + 2.72 cents/kWh [O&M costs]). Note that this does not include the value of the heat recovered from the fuel cell. Over the same period of time, the average cost of electricity purchased from SCE is estimated to be 11.8 cents/kWh.

6.3 Issues for Further Analysis

The review and analysis of the 200 kW phosphoric acid fuel cell that was installed at Edwards AFB. resulted in the identification of several issues appropriate for further analysis:

- **Water Quality Requirements.** UTC Fuel Cells has identified through the demonstration that the hardness of the water impacts the fuel cell operation. The Edwards AFB fuel cell required the installation of a reverse osmosis water treatment system. The hardness level at which the fuel cell will require an RO system should be identified.
- **Fuel Cell Electrical Efficiency Trends.** The analysis of the electrical efficiency trends showed that in addition to the number of load hours, other factors affect the efficiency degradation. The secondary analysis that was conducted based on evaluating the trends between major system changes did not substantially improve on the ability to better quantify the electrical efficiency degradation. Further evaluation of trends of other demonstration fuel cells might provide more insight.
- **Cell Voltage Trends.** The analysis of the cell voltage trend showed that the trend for operation at the 175 kW output had the best regression with an R Squared value of 0.95. The 200 kW and 150 kW regressions have R Squared values that are lower than the original regression model indicating that this approach does not improve the model for these two data sets. The slopes of the lines for the three power levels range from -2.67 percent to -5.44 percent per 10,000 load hours. These trends should be further analyzed with additional C models to see if better characterizations can be developed.
- **System Design Improvements.** As part of the fuel cell demonstration and overall fuel cell development, UTC Fuel Cells refined the fuel cell design based on operational experience gained through the operation of the fleet of fuel cells. These improvements and modifications were classified as retrofits. The details of the retrofits are considered

proprietary information by UTC Fuel Cells and are not available for inclusion in this report. Investigation of maintenance activities for a larger number of C type fuel cells may provide greater insight into the modifications to the fuel cell design that can be attributed to the demonstration program.

Acronyms and Abbreviations

<u>Term</u>	<u>Spellout</u>
ACSIM	Assistant Chief of Staff for Installation Management
AFB	Air Force Base
AFCESA	Air Force Civil Engineer Support Agency
ANSI	American National Standards Institute
CEO	corporate executive officer
CERL	Construction Engineering Research Laboratory
CPW	U.S. Army Center for Public Works
CVS	Cabinet Ventilation System
DEIS	Defense Energy Information System
DFSC	Defense Fuel Supply Center
DOD	Department of Defense
DSP	Digital Signal Processing
ERDC	Engineer Research and Development Center
FPS	Fuel Processing System
GFI	Ground Fault Interrupter
HHV	Higher Heating Value
HPLC	high performance low chromatography
HQ	headquarters
I/O	input/output
ILIR	In-house Laboratory Independent Research
kW	Kilowatt
LHV	lower heating value
MSDP	Multi Source Discovery Protocol
N/A	not applicable
NFESC	Naval Facilities Engineering Service Center
NPS	National Park Service
ODUSD	Office of the Deputy Under Secretary of Defense
OMB	Office of Management and Budget
PAFC	Phosphoric Acid Fuel Cell
PG&E	Pacific Gas and Electric Company
PO	purchase order
PSS	Power Section System

<u>Term</u>	<u>Spellout</u>
PURPA	Public Utility Regulatory Policy Act
RO	reverse osmosis
RADAR	Radio Detection And Ranging
SAIC	Science Applications International Corporation
SCE	Southern California Edison
SERDP	Strategic Environmental Research and Development Program
SI	Systeme Internationale
TMS	Thermal Management System
TOC	Table of Contents
TOU	time-of-use
UPS	Uninterruptible Power Supply
URL	Universal Resource Locator
UTC	United Technologies Corp.
WAPA	Western Area Power Administration
WTS	Water Treatment System
WWW	World Wide Web

Appendix A: Fuel Cell Acceptance Test Report

ONSI CORPORATION

ON SITE ACCEPTANCE TEST REPORT

POWER PLANT :

LOCATION :

TEST DATES :

S/N 9061

NAVAL HOSPITAL MCAGCC

TWENTY NINE PALMS, CALIFORNIA

JUNE 16 THROUGH JUNE 21, 1995

ONSI CORPORATION

01/23/95

DoD ACCEPTANCE TEST OF PC25™ POWER PLANT INSTALLATION

- Following a normal power plant start-up, operate at IDLE for one hour. At the completion of the one hour, obtain prints of the following five (5) display screens.
 - KEY PARAMETERS (screen 09)
 - REACTANT SUPPLY SYSTEM (screen 10)
 - STACK LOOP, ANC LOOP, & WTS (screen 11)
 - ELECTRICAL OVERVIEW (screen 14)
 - POWER CONDITIONER SYSTEM (screen 25)
- In the grid connect mode with unity power factor and no heat recovery, operate at each of the following powers for one hour. After one hour obtain prints of the five (5) screen displays outlined above. Also perform the additional demonstrations at 100 KW and 200 KW listed below which are accomplished after the one hour hold. The required display screen prints for verification are shown in brackets {}.
 - * 50 KW
 - * 100 KW
 - demonstrate leading and lagging power factor for 5 minutes
 - * max leading power factor up to 0.85 within limitations imposed by the grid {screen 14}
 - * 0.85 lagging power factor {screen 14}
 - * 150 KW
 - * 200 KW (Rated Power)
 - demonstrate < 3% harmonic distortion [using THD meter across the output power breaker]
 - demonstrate 60 Hz \pm 3 Hz frequency [using a Fluke Model 87 True RMS Multimeter or equivalent]
 - demonstrate leading and lagging power factors for 5 minutes
 - * max leading power factor up to 0.85 within limitations imposed by the grid {screen 14}
 - * 0.85 lagging power factor {screen 14}
 - demonstrate minimum of 2 hours of heat recovery at time of normal site heat usage and consistent with site design
 - * {screen 09 at beginning and end of demonstration plus screen 11 at beginning and every hour until heat recovery demonstration completed}
 - * confirmation of 1900 SCFH \pm 100 SCFH natural gas consumption during this two hour hold
- Grid Independent operation will be demonstrated at those sites where such capability is installed, at power conditions consistent with normal site demand. After one hour of grid independent operation, each of the five (5) screens displays noted above shall be printed as verification.
 - demonstrate 60 Hz \pm 3 Hz frequency [using a Fluke Model 87 True RMS Multimeter or equivalent]
 - demonstrate 480 volts \pm 3%

STACK LOOP, ANC LOOP, & WTS
 06/16/95 IDC= 239.2 VDC= 237 KWACNET= 2 VT310DEL= -0.91 EVENTS 0
 0656:41 FT012ACT= 21.2 TS400FT= 370.1 TE012FT= 1495.0 OVERRIDE 0
 P/P 9061 P 150 R 160 S 60 W 20 A 30 N 40 C 30 L 10 26

TS400	SEPARATOR TEMP (PRIMARY)	370.2	DEGF	SETPOINT:	370.0
TE400R	SEPARATOR TEMP (BACKUP)	369.8	DEGF	SEP TEMP FACTOR(DEGF)	1.0
TS400DEL	SEP TEMP DELTA	0.4	DEGF		
LS450	WATER TANK LEVEL SWITCH	On		STK FLOW SW (FS400)	On
TS431	POLISHER TEMP	75.7	DEGF	F/W TEMP SW (TS451)	On
TE810	CONDENSOR EXIT TEMP	138.8	DEGF		
TS820	CUST HEX HOT IN TEMP	153.3	DEGF	CUMHEATREC(MMBTU)	0.689
TE880	CUST HEX COLD IN TEMP	90.0	DEGF	TE880 FLOW (PPH)	21940
TE881	CUST HEX COLD EX TEMP	102.3	DEGF	HEAT REC (MBTU/HR)	270
TE401	STACK COOLANT INLET TEMP	361.2	DEGF		
LT400	SEPARATOR LEVEL	11.2	IN		

PMP451	WTS FEEDWATER PUMP	Off		ON TIME, MIN.(FWPUMP):	0
STARTTEMP	TEMP FOR REF HEATUP	350.0	DEGF		
IDCNET	NET DC CURRENT	-42.6	AMPS		

HTR400	ELEMENT "A"	On		ELEMENT "C"	On
	ELEMENT "B"	On		ELEMENT "D"	Off

KEY PARAMETERS (ENGLISH UNITS)
 P/P 9061 06/16/95 0658:37 EVENTS: 0
 P 150 R 160 S 60 W 20 A 30 N 40 C 30 L 10 26
 POWER OUTPUT (NET) 2.5 KWAC OPERATING TIME 66.7 HRS
 POWER OUTPUT (GROSS) 56.3 KWAC POWER FACTOR 0.90
 STACK CURRENT 339.1 AMPS CUMULATIVE POWER 0.839 MWHR
 STACK VOLTAGE 227.4 VOLTS HALF STACK VOLTAGE -0.09 VOLTS
 VOLUMETRIC FUEL FLOW 461.2 SCFH FUEL FLOW SETPOINT 457.6 SCFH
 ACTUAL FUEL FLOW 20.7 PPH
 ZT010 EJECTOR POSITION 18.9 % ZT010 SETPOINT 19.1 %
 PHI MONITOR 1.02 TOTAL FUEL CONS 32622 SCF
 FT140 BURNER AIR FLOW 206.7 PPH FT140 SETPOINT 210.0 PPH
 TE012 REFORMER TEMP 1492.7 DEGF ZT110 POSITION 41.9 %
 TS012R BACKUP REF TEMP 1436.2 DEGF TE012 SETPOINT 1495.0 DEGF
 TE002 HDS TEMP 499.7 DEGF TE350 ANODE INLET TEMP 395.6 DEGF
 TS400FT STEAM SEP TEMP 371.0 DEGF TE400 SETPOINT 370.0 DEGF
 TE881 TEMP TO CUST 102.3 DEGF RECOVERED HEAT 289 MBTU/HR
 TE431 POLISHER TEMP 75.7 DEGF
 TE810 GLYCOL TEMP 140.8 DEGF
 TE160 MOTOR COMP AIR 68.7 DEGF
 TE150 MOT COMP AIR IN 62.7 DEGF
 LT400 SEPARATOR LEVEL 10.5 IN
 PMP451 STATUS Off
 ELECTRICAL EFFICIENCY 2.0 %
 press <NEXT PAGE> key to view RM data

REACTANT SUPPLY SYSTEM

36/16/95 IDC= 243.5 VDC= 237 KWACNET= 2 VT310DEL= -0.91 EVENTS 0
 0655:38 FT012ACT= 21.4 TE400FT= 370 TE012FT= 1494 OVERRIDES 0
 P/P 9061 P 150 R 160 S 60 W 20 A 30 N 40 C 30 L 10 1 26

TE012 REF TUBE TEMP (PRIMARY) 1494.4 DEGF SETPOINT: 1497.3
 TE0123 REF TUBE TEMP (BACKUP) 1487.4 DEGF REF/FUEL CONT OUTPUT: 1.13
 TE012DEL REF TUBE TEMP DELTA 7.0 DEGF
 FT012ACT ACTUAL MASS FUEL FLOW 21.4 PPH SETPOINT: 21.0
 FT012 UNCORR. MASS FUEL FLOW 22.6 PPH TE011 FUEL TEMP(DEGF) 56.9
 SCFH ACTUAL VOLUME FUEL FLOW 475.9 CFH SETPOINT: 468.0
 FUELTOT TOTAL FUEL CONSUMED 22637 SCF FT012 VENTURI(Psia) 7.88

ZE010 EJECTOR POSITION 19.0 % SETPOINT: 18.3
 PHIMON PHI MONITOR 1.02 STEAM FLOW S.P.(PPH): 105.9
 TE350 ANODE INLET TEMP 397.5 DEGF

TE002 SDS BED TEMP 499.3 DEGF HTR002 STATUS: On

REFEFF REFORMER EFFICIENCY 77.6 %

ELECTRICAL OVERVIEW

36/16/95 IDC= 239 VDC= 237 KWACNET= 2.5 VT310DEL= -0.91 EVENTS 0
 0657:53 FT012ACT= 21.1 TE400FT= 369 TE012FT= 1498 OVERRIDES 0
 P/P 9061 P 150 R 160 S 60 W 20 A 30 N 40 C 30 L 10 1 26

LOADTIME TOTAL LOAD TIME 66 HR
 HOTIME2 TOTAL HOT TIME 120 HR
 CELV AVG VOLTS PER CELL .741 V/C
 ASF CURRENT DENSITY 42 ASF
 KWDC DC KILOWATTS 56.7 KW
 VT310DEL DELTA HALF STK VOLT -0.91 V VT310 HALF STK VOLT -0.08
 INSTANTANEOUS STK AMPS 239 A
 EFFINV INVERTER EFFICIENCY 99.3 % CELL EFFICIENCY (%) 59.3
 EFFMECH MECHANICAL EFFICIENCY 4.4 % REF EFFICIENCY (%) 75.5
 EFFELEC ELECTRICAL EFFICIENCY 1.9 % HEAT RATE (BTU/KWHR) 190563

KWACNET NET AC POWER 2.5 KWAC DISPATCHED POWER: 0.0
 PFACT ACTUAL POWER FACTOR 0.90 - DISPATCHED P.F.: 1.00
 KVARNET NET KVAR 1.1 KVAR DISPATCHED KVAR: 0.0
 KVANET NET KVA 2.7 KVA
 PARPOWER PARASITE POWER 53.7 KW
 KWACGROS GROSS AC POWER 56.3 KW
 MWHRSGR GROSS AC MW HRS 2.369 MWHR
 MWHRSNET NET AC MW HOURS 0.840 MWHR

POWER CONDITIONER SYSTEM

06/16/95 IDC= 239 VDC= 237 KWACNET= 2.5 VT31CDEL= -0.92 EVENTS 0
 0658:49 PT012ACT= 21.1 TE400FT= 370.0 TE012FT= 1500.6 OVERRIDE 0
 P/P 9061 P 150 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 26

PT001A	INV AC VOLTAGE, PHASE A	482.7	V		
PT001B	INV AC VOLTAGE, PHASE B	480.6	V		
PT001C	INV AC VOLTAGE, PHASE C	475.5	V		
CT001A	INV AC CURRENT, PHASE A	0.5	A		
CT001B	INV AC CURRENT, PHASE B	0.0	A		
CT001C	INV AC CURRENT, PHASE C	0.1	A	CURRENT UNBAL (%)	0.0
PT003A	NET AC VOLTAGE, PHASE A	494.5	V		
PT003B	NET AC VOLTAGE, PHASE B	492.0	V		
PT003C	NET AC VOLTAGE, PHASE C	489.2	V	VOLTAGE UNBAL (%)	1.0
LINKVDC	LINK VOLTAGE	600.3	V		
PERCFUND	PERCENT FUNDAMENTAL	83.8	%		
PSREQ	PHASE SHIFT REQUEST	2.0	DEG		
MCB001	G/I BREAKER STATUS	Off			
MCB002	G/C BREAKER STATUS	Off			
MCB003	INTER-TIE BREAKER STAT	On			
INTCOUNT	INTERRUPT COUNT	0			

KEY PARAMETERS (ENGLISH UNITS)

P/P 9061	06/16/95	0837:02	EVENTS: 0	OVERRIDE: 0
P 150 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50				
POWER OUTPUT (NET)	50.7	KWAC	OPERATING TIME	68.4 HRS
POWER OUTPUT (GROSS)	182.1	KWAC	POWER FACTOR	-1.00
STACK CURRENT	457.8	AMPS	CUMULATIVE POWER	0.915 MWHR
STACK VOLTAGE	223.0	VOLTS	HALF STACK VOLTAGE	0.05 VOLTS
VOLUMETRIC FUEL FLOW	900.9	SCFH	FUEL FLOW SETPOINT	850.7 SCFH
ACTUAL FUEL FLOW	40.5	PPH		
ST010 EJECTOR POSITION	24.7	%	ST010 SETPOINT	23.7 %
PHI MONITOR	0.98		TOTAL FUEL CCNS	14035 SCF
FT140 BURNER AIR FLOW	282.3	PPH	FT140 SETPOINT	283.1 PPH
TE012 REFORMER TEMP	1523.4	DEGF	ZT110 POSITION	45.7 %
TE012R BACKUP REF TEMP	1522.1	DEGF	TE012 SETPOINT	1514.4 DEGF
TE002 HDS TEMP	500.1	DEGF	TE350 ANODE INLET TEMP	395.4 DEGF
TE400FT STEAM SEP TEMP	357.7	DEGF	TE400 SETPOINT	360.6 DEGF
TE881 TEMP TO CUST	129.8	DEGF	RECOVERED HEAT	0 MBTU/HR
TE400 SEPARATOR LEVEL	11.4	IN	TE421 POLISHER TEMP	74.8 DEGF
EMP451 STATUS	Off		TE813 GLYCOL TEMP	139.3 DEGF
			TE150 MOTOR COMP AIR	64.9 DEGF
			TE150 HOT COMP AIR IN	67.6 DEGF
ELECTRICAL EFFICIENCY	20.5	%	press <NEXT PAGE> key to view RM data	

REACTANT SUPPLY SYSTEM

06/16/95 IDC= 457.6 VDC= 226 KWACNET= 49 VT310DEL= -0.58 EVENTS 0
 0839:24 FT012ACT= 38.3 TE400FT= 358 TE012FT= 1524 OVERRIDE 0
 P/P 9051 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

TE012 REF TUBE TEMP (PRIMARY) 1524.3 DEGF SETPOINT: 1514.4
 TE012R REF TUBE TEMP (BACKUP) 1522.5 DEGF REF/FUEL COGT OUTPUT: 1.06
 TE012DEL REF TUBE TEMP DELTA 1.7 DEGF
 FT012ACT ACTUAL MASS FUEL FLOW 38.3 PPH SETPOINT: 37.0
 FT012 UNCORK. MASS FUEL FLOW 42.0 PPH TE011 FUEL TEMP(DEGF) 71.1
 SCFH ACTUAL VOLUME FUEL FLOW 851.7 CFH SETPOINT: 900.4
 FUELCTCT TOTAL FUEL CONSUMED 24064 SCF PT012 VENTURI(PSIA) 7.29

ZTC10 EJECTOR POSITION 24.5 % SETPOINT: 23.3
 PHIMON PHI MONITOR 1.13 STEAM FLOW S.F.(PPH): 143.8
 TE350 ANODE INLET TEMP 396.6 DEGF

TSC02 HDS BED TEMP 500.1 DEGF HTR002 STATUS: On

3FPREP REFORMER EFFICIENCY 80.7 %

STACK LOOP, ANC LOOP, & WTS

06/16/95 IDC= 459.9 VDC= 223 KWACNET= 49 VT310DEL= -0.78 EVENTS 0
 0849:06 PT012ACT= 41.2 TE400FT= 359.9 TE012FT= 1511 OVERRIDE 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

TE400 SEPARATOR TEMP (PRIMARY) 359.9 DEGF SETPOINT: 358.3
 TE400R SEPARATOR TEMP (BACKUP) 359.5 DEGF SEP TEMP FACTOR(DEGF) 1.0
 TE400DEL SEP TEMP DELTA 0.4 DEGF
 LS450 WATER TANK LEVEL SWITCH On STK FLOW SW (FS400) On
 TS431 POLISHER TEMP 74.6 DEGF P/W TEMP SW (TS451) On
 TE810 CONDENSOR EXIT TEMP 139.9 DEGF
 TE820 CUST HEX HOT IN TEMP 173.8 DEGF CUMHEATREC(MMBTU) 1.056
 TE880 CUST HEX COLD IN TEMP 172.9 DEGF FT880 FLOW (PPH) 0
 TE881 CUST HEX COLD EX TEMP 123.6 DEGF HSAT SEC (MBTU/HR) 0 0
 TE401 STACK COOLANT INLET TEMP 339.0 DEGF
 LT400 SEPARATOR LEVEL 11.2 IN

PMP451 WTS FEEDWATER PUMP Off ON TIME, MIN.(FWDUMP): 0
 STARTTEMP TEMP FOR REF HEATUP 350.0 DEGF
 IDCNET NET DC CURRENT 224.3 AMPS

HTR400 ELEMENT "A" Off ELEMENT "C" On
 ELEMENT "B" On ELEMENT "D" Off

ELECTRICAL OVERVIEW

06/16/95 IDC= 473 VDC= 224 KWACNET= 50.2 VT310DEL= -0.85 EVENTS 0
 0846:35 PTO12ACT= 37.7 TE400FT= 361 TE012FT= 1507 OVERRIDES 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

LOADTIME	TOTAL LOAD TIME	68	HR		
HOTTIME	TOTAL HOT TIME	122	HR		
CELV	AVG VOLTS PER CELL	1.700	V/C		
ASF	CURRENT DENSITY	84	ASF		
KWDC	DC KILOWATTS	106.2	KW		
VT310DEL	DELTA HALF STK VOLT	-0.85	V	VT310 HALF STK VOLT	-0.01
	INSTANTANEOUS STK AMPS	465	A		
EFFINV	INVERTER EFFICIENCY	99.0	%	CELL EFFICIENCY (%)	56.0
EFFMECH	MECHANICAL EFFICIENCY	48.0	%	REF EFFICIENCY (%)	86.6
EFFELEC	ELECTRICAL EFFICIENCY	23.0	%	HEAT RATE (BTU/KWHR)	16506
KWACNET	NET AC POWER	50.2	KWAC	DISPATCHED POWER:	50.0
PFACT	ACTUAL POWER FACTOR	-1.00	-	DISPATCHED P.F.:	1.00
KVARNET	NET KVAR	-1.1	KVAR	DISPATCHED KVAR:	0.0
KVANET	NET KVA	49.7	KVA		
PARPOWER	PARASITE POWER	55.0	KW		
KWACGROS	GROSS AC POWER	105.2	KW		
MWHRSCR	GROSS AC MW HRS	2.549	MWHR		
MWHRNET	NET AC MW HOURS	0.922	MWHR		

POWER CONDITIONER SYSTEM

06/16/95 IDC= 462 VDC= 224 KWACNET= 49.9 VT310DEL= -0.80 EVENTS 0
 0846:35 PTO12ACT= 40.4 TE400FT= 361.5 TE012FT= 1511.1 OVERRIDES 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 20 L 10 I 50

PT001A	INV AC VOLTAGE, PHASE A	497.5	V		
PT001B	INV AC VOLTAGE, PHASE B	494.2	V		
PT001C	INV AC VOLTAGE, PHASE C	493.2	V		
CT001A	INV AC CURRENT, PHASE A	53.7	A		
CT001B	INV AC CURRENT, PHASE B	56.9	A		
CT001C	INV AC CURRENT, PHASE C	58.2	A	CURRENT UNBAL (%)	7.5
PT003A	NET AC VOLTAGE, PHASE A	497.6	V		
PT003B	NET AC VOLTAGE, PHASE B	495.2	V		
PT003C	NET AC VOLTAGE, PHASE C	492.3	V	VOLTAGE UNBAL (%)	1.0
LINKVDC	LINK VOLTAGE	599.7	V		
PERCFUND	PERCENT FUNDAMENTAL	86.8	%		
PSREQ	PHASE SHIFT REQUEST	4.8	DEG		
MCB001	G/C BREAKER STATUS	Off			
MCB002	G/C BREAKER STATUS	On			
MCB003	INTER-TIE BREAKER STAT	On			
INTCOUNT	INTERRUPT COUNT	0			

KEY PARAMETERS (ENGLISH UNITS)

P/P 9061 06/16/95 1027:37 EVENTS: 0 OVERRIDE: 0

P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

POWER OUTPUT (NET)	101.0	KWAC	OPERATING TIME	70.3	HRS
POWER OUTPUT (GROSS)	117.7	KWAC	POWER FACTOR	0.99	
STACK CURRENT	539.5	AMPS	CUMULATIVE POWER	1.084	MWHR
STACK VOLTAGE	220.9	VOLTS	HALF STACK VOLTAGE	0.03	VOLTS
VOLUMETRIC FUEL FLOW	993.2	SCFH	FUEL FLOW SETPOINT	1002.5	SCFH
ACTUAL FUEL FLOW	44.7	PPH			
ZT010 EJECTOR POSITION	26.9	%	ZT010 SETPOINT	25.9	%
PHI MONITOR	1.05		TOTAL FUEL CONS	35819	SCF
FT140 BURNER AIR FLOW	315.1	PPH	FT140 SETPOINT	319.3	PPH
TE012 REFORMER TEMP	1522.2	DEGF	ZT10 POSITION	48.7	%
TE012R BACKUP REF TEMP	1519.0	DEGF	TE012 SETPOINT	1520.5	DEGF
TE002 HDS TEMP	510.7	DEGF	TE350 ANODE INLET TEMP	397.3	DEGF
TE400FT STEAM SEP TEMP	355.3	DEGF	TE400 SETPOINT	356.8	DEGF
TE851 TEMP TO CUST	102.5	DEGF	RECOVERED HEAT	0.0	MBTU/HR
UT400 SEPARATOR LEVEL	11.1	IN	TE431 POLISHER TEMP	82.3	DEGF
PMP451 STATUS	Off		TE810 GLYCOL TEMP	140.6	DEGF
ELECTRICAL EFFICIENCY	37.3	%	TE160 MOTOR COMP AIR	74.4	DEGF
			TE150 MOT COMP AIR IN	69.8	DEGF

press <NEXT PAGE> key to view RM data

REACTANT SUPPLY SYSTEM

06/16/95 IDC= 521.3 VDC= 222 KWACNET= 101 VT310DEL= -0.80 EVENTS 0

1028:43 FT012ACT= 44.4 TE400FT= 357 TE012FT= 1522 OVERRIDE 0

P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

TE012	REF TUBE TEMP (PRIMARY)	1522.1	DEGF	SETPOINT:	1519.6
TE012R	REF TUBE TEMP (BACKUP)	1520.4	DEGF	REF/FUEL CONT OUTPUT:	1.09
TE012DEL	REF TUBE TEMP DELTA	1.7	DEGF		
FT012ACT	ACTUAL MASS FUEL FLOW	44.4	PPH	SETPOINT:	43.5
FT012	UNCOER. MASS FUEL FLOW	50.7	PPH	TE011 FUEL TEMP(DEGF)	75.0
SCFH	ACTUAL VOLUME FUEL FLOW	986.9	CFH	SETPOINT:	957.6
FUELTOT	TOTAL FUEL CONSUMED	35836	SCF	PT012 VENTURI(Psia)	6.85
ZT010	EJECTOR POSITION	26.3	%	SETPOINT:	25.3
PHIMON	PHI MONITOR	1.02		STEAM FLOW S.P.(PPH):	161.9
TE350	ANODE INLET TEMP	398.2	DEGF		
TE002	HDS BED TEMP	510.2	DEGF	HTR002 STATUS:	On
EFFREF	REFORMER EFFICIENCY	78.9	%		

STACK LOOP, ANS LOOP, & WTS

06/16/95 IDC= 542.1 VDC= 221 KWACNET= 99 VT310DEL= -0.81 EVENTS 0
 1029:48 FT012ACT= 44.6 TE400FT= 356.9 TE012FT= 1524 OVERRIDE 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

TE400	SEPARATOR TEMP (PRIMARY)	357.3	DEGF	SSTPOINT:	356.7
TE400R	SEPARATOR TEMP (BACKUP)	357.3	DEGF	SEP TEMP FACTOR(DEGF)	1.0
TE400DEL	SEP TEMP DELTA	0.0	DEGF		
LS450	WATER TANK LEVEL SWITCH	On		STK FLOW SW (TS400)	On
TS431	POLISHER TEMP	81.8	DEGF	F/W TEMP SW (TS451)	On
TE310	CONDENSOR EXIT TEMP	139.9	DEGF		
TE320	CUST HEX HOT IN TEMP	160.6	DEGF	CUMHEATREC(MMBTU)	1.055
TE880	CUST HEX COLD IN TEMP	150.0	DEGF	TE880 FLOW (PPH)	0
TE881	CUST HEX COLD EX TEMP	103.4	DEGF	HEAT REC (MBTU/HR)	0 0
TE401	STACK COOLANT INLET TEMP	329.1	DEGF		
LT400	SEPARATOR LEVEL	10.8	IN		
PMP451	WTS FEEDWATER PUMP	On		ON TIME, MIN.(PWPUMP):	0
STARTTEMP	TEMP FOR REF HEATUP	350.0	DEGF		
IDCNET	NET DC CURRENT	544.5	AMPS		
HTR400	ELEMENT "A"	Off		ELEMENT "C"	Off
	ELEMENT "B"	Off		ELEMENT "D"	Off

ELECTRICAL OVERVIEW

06/16/95 IDC= 535 VDC= 222 KWACNET= 99 VT310DEL= -0.84 EVENTS 0
 1031:21 FT012ACT= 44.4 TE400FT= 356 TE012FT= 1524 OVERRIDES 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

LOADTIME	TOTAL LOAD TIME	70	HR		
HOTTIME	TOTAL HOT TIME	123	HR		
CELV	AVG VOLTS PER CELL	.695	V/C		
ASF	CURRENT DENSITY	96	ASF		
KWDC	DC KILOWATTS	119.3	KW		
VT310DEL	DELTA HALF STK VOLT	-0.84	V	VT310 HALF STK VOLT	-0.01
	INSTANTANEOUS STK AMPS	539	A		
EFFINV	INVERTER EFFICIENCY	98.0	%	CELL EFFICIENCY (%)	55.5
EFFMECH	MECHANICAL EFFICIENCY	86.9	%	REF EFFICIENCY (%)	79.6
EFFELC	ELECTRICAL EFFICIENCY	37.5	%	HEAT RATE (BTU/KWHR)	10093
KWACNET	NET AC POWER	100.3	KWAC	DISPATCHED POWER:	100.0
FFACT	ACTUAL POWER FACTOR	-1.00	-	DISPATCHED P.F.:	1.00
KVARNET	NET KVAR	-0.5	KVAR	DISPATCHED KVAR:	0.0
KVANET	NET KVA	100.4	KVA		
PARPOWER	PARASITE POWER	16.3	KW		
KWACGROS	GROSS AC POWER	116.6	KW		
MWHRSGR	GROSS AC MW HRS	2.754	MWHR		
MWHRNET	NET AC MW HOURS	1.091	MWHR		

POWER CONDITIONER SYSTEM

06/16/95 IDC= 539 VDC= 221 KWACNET= 100.2 VT310DEL= -0.80 EVENTS 0
 1032:46 PT012ACT= 44.5 TE400FT= 356.8 TE012FT= 1523.9 OVERRIDE 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

PT001A	INV AC VOLTAGE, PHASE A	492.8	V		
PT001B	INV AC VOLTAGE, PHASE B	490.1	V		
PT001C	INV AC VOLTAGE, PHASE C	490.5	V		
CT001A	INV AC CURRENT, PHASE A	108.0	A		
CT001B	INV AC CURRENT, PHASE B	116.2	A		
CT001C	INV AC CURRENT, PHASE C	121.3	A	CURRENT UNBAL (%)	12.3
PT003A	NET AC VOLTAGE, PHASE A	493.1	V		
PT003B	NET AC VOLTAGE, PHASE B	490.8	V		
PT003C	NET AC VOLTAGE, PHASE C	488.4	V	VOLTAGE UNBAL (%)	1.0
LINKVDC	LINK VOLTAGE	599.8	V		
PERCFUND	PERCENT FUNDAMENTAL	86.3	%		
PSREQ	PHASE SHIFT REQUEST	6.5	Deg		
MCB001	G/I BREAKER STATUS	Off			
MCB002	G/C BREAKER STATUS	On			
MCB003	INTER-TIE BREAKER STAT	On			
INTCOUNT	INTERRUPT COUNT	0			

ELECTRICAL OVERVIEW

06/16/95 IDC= 546 VDC= 221 KWACNET= 100.1 VT310DEL= -0.80 EVENTS 0
 1041:36 PT012ACT= 45.0 TE400FT= 356 TE012FT= 1529 OVERRIDES 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

LOADTIME	TOTAL LOAD TIME	70	HR		
HOTTIME	TOTAL HOT TIME	124	HR		
CELV	AVG VOLTS PER CELL	.591	V/C		
ASF	CURRENT DENSITY	98	ASF		
KWDC	DC KILOWATTS	121.1	KW		
VT310DEL	DELTA HALF STK VOLT	-0.80	V	VT310 HALF STK VOLT	0.02
	INSTANTANEOUS STK AMPS	542	A		
EFFINV	INVERTER EFFICIENCY	97.9	%	CELL EFFICIENCY (%)	55.4
EFFMECH	MECHANICAL EFFICIENCY	84.8	%	REF EFFICIENCY (%)	77.6
EFFELEC	ELECTRICAL EFFICIENCY	35.5	%	HEAT RATE (BTU/KWHR)	10669
KWACNET	NET AC POWER	100.1	KW	DISPATCHED POWER:	100.0
PFAC	ACTUAL POWER FACTOR	0.90	-	DISPATCHED P.F.:	0.85
KVARNET	NET KVAR	45.9	KVAR	DISPATCHED KVAR:	61.9
KVANET	NET KVA	110.6	KVA		
PARPOWER	PARASITE POWER	18.3	KW		
KWACGROS	GROSS AC POWER	118.4	KW		
MWHRSGR	GROSS AC MW HRS	2.773	MWHR		
MWHRNET	NET AC MW HOURS	1.107	MWHR		

ELECTRICAL OVERVIEW
 05/16/95 IDC= 542 VDC= 221 KWACNET= 100.9 VT310DEL= -0.80 EVENTS 0
 1051:11 P0012ACT= 45.6 TE400FT= 356 TE012FT= 1531 OVERRIDES 0
 P/P 9061 F 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

LOADTIME	TOTAL LOAD TIME	70	HR		
HOTTIME	TOTAL HOT TIME	124	HR		
CELV	AVG VOLTS PER CELL	.690	V/C		
ASF	CURRENT DENSITY	97	ASF		
KWDC	DC KILOWATTS	120.1	KW		
VT310DEL	DELTA HALF STK VOLT	-0.80	V	VT310 HALF STK VOLT	0.02
	INSTANTANEOUS STK AMPS	544	A		
EFFINV	INVERTER EFFICIENCY	97.7	%	CELL EFFICIENCY (%)	55.3
ZFFMECH	MECHANICAL EFFICIENCY	85.3	%	REF EFFICIENCY (%)	78.5
EFFELEC	ELECTRICAL EFFICIENCY	36.3	%	HEAT RATE (BTU/KWHR)	10415

KWACNET	NET AC POWER	100.9	KWAC	DISPATCHED POWER:	100.0
PFACT	ACTUAL POWER FACTOR	-0.85	-	DISPATCHED P.F.:	-0.85
KVARNET	NET KVAR	-59.0	KVAR	DISPATCHED KVAR:	-61.9
	NET KVA	116.8	KVA		
PARPOWER	PARASITE POWER	18.1	KW		
KWACGROS	GROSS AC POWER	119.0	KW		
MWHRSGR	GROSS AC MW HRS	2.793	MWHR		
MWHRNET	NET AC MW HOURS	1.124	MWHR		

KEY PARAMETERS (ENGLISH UNITS)
 P/P 9061 06/16/95 1201:57 EVENTS= 0 OVERRIDE: 0
 F 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

POWER OUTPUT (NET)	150.1	KWAC	OPERATING TIME	71.9	HRS
POWER OUTPUT (GROSS)	166.0	KWAC	POWER FACTOR	-1.00	
STACK CURRENT	802.5	AMPS	CUMULATIVE POWER	1.295	MWHR
STACK VOLTAGE	212.1	VOLTS	HALF STACK VOLTAGE	0.16	VOLTS
VOLUMETRIC FUEL FLOW	1457.4	SCFH	FUEL FLOW SETPOINT	1456.7	SCFH
ACTUAL FUEL FLOW	65.6	PPH			
ZE310 EJECTOR POSITION	43.2	%	ZE310 SETPOINT	42.1	%
PH1 MONITOR	1.55		TOTAL FUEL CONS	37925	SCF
FT140 BURNER AIR FLOW	438.9	PPH	FT140 SETPOINT	435.2	PPH
TE012 REFORMER TEMP	1587.6	DEGF	BT110 POSITION	63.1	%
TE012R BACKUP REF TEMP	1592.0	DEGF	TE012 SETPOINT	1596.6	DEGF
TE002 HDS TEMP	537.1	DEGF	TE350 ANODE INLET TEMP	399.5	DEGF
TE400FT STEAM SEP TEMP	343.1	DEGF	TE400 SETPOINT	348.4	DEGF
TE881 TEMP TO CUST	94.6	DEGF	RECOVERED HEAT	0.0	MBTU/HR
			TE431 POLISHER TEMP	86.5	DEGF
LT400 SEPARATOR LEVEL	11.3	IN	TE810 GLYCOL TEMP	155.5	DEGF
PMP451 STATUS	OFF		TE160 MOTOR COMP AIR	74.2	DEGF
			TE150 MOT COMP AIR IN	73.5	DEGF
ELECTRICAL EFFICIENCY	36.6	%	press <NEXT PAGE> key to view RM data		

REACTANT SUPPLY SYSTEM

06/16/95 IDC= 800.6 VDC= 212 KWACNET= 150 VT310DEL= -0.67 EVENTS 0
 1203:45 FT012ACT= 66.5 TE400FT= 349 TE012FT= 1599 OVERRIDE 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

TE312 REF TUBE TEMP (PRIMARY) 1599.9 DEGF SETPOINT: 1597.1
 TE012K REF TUBE TEMP (BACKUP) 1505.6 DEGF REF/FUEL CONT OUTPUT: 1.07
 TE012DEL REF TUBE TEMP DELTA 5.7 DEGF
 FT012ACT ACTUAL MASS FUEL FLOW 66.5 PPH SETPOINT: 65.6
 FT012 UNCORR. MASS FUEL FLOW 71.1 PPH TE011 FUEL TEMP(DEGF) 76.8
 SCFH ACTUAL VOLUME FUEL FLOW 1477.0 CFH SETPOINT: 1460.1
 SCSLICT TOTAL FUEL CONSUMED 37950 SCF PT012 VENTURI(Psia) 7.85

ETC10 EJECTOR POSITION 42.1 % SETPOINT: 41.2
 PHIMON PH MONITOR 1.01 STEAM FLOW S.P.(PPH): 242.2
 CE350 ANODE INLET TEMP 399.3 DEGF

IS002 HSE BED TEMP 537.9 DEGF HTR002 STATUS: Off

EFFREF REFORMER EFFICIENCY 80.6 %

STACK LOOP, ANC LOOP, & WTS

06/16/95 IDC= 806.7 VDC= 212 KWACNET= 151 VT310DEL= -0.67 EVENTS 0
 1205:01 FT012ACT= 66.2 TE400FT= 349.0 TE012FT= 1606 OVERRIDE 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

TE400 SEPARATOR TEMP (PRIMARY) 349.6 DEGF SETPOINT: 348.5
 TE400R SEPARATOR TEMP (BACKUP) 348.7 DEGF SEP TEMP FACTOR(DEGF) 0.9
 TE400DEL SEP TEMP DELTA 0.6 DEGF
 LS450 WATER TANK LEVEL SWITCH On STK FLOW SW (FS400) On
 TE431 POLISHER TEMP 84.5 DEGF F/W TEMP SW (TS451) On
 TE810 CONDENSOR EXIT TEMP 157.5 DEGF
 TE820 CUST HEX HOT IN TEMP 189.8 DEGF CUMHEATREC(MMBTU) 1.055
 TE880 CUST HEX COLD IN TEMP 156.8 DEGF FS880 FLOW (PPH) 0
 TE881 CUST HEX COLD EX TEMP 95.0 DEGF HEAT REC (MBTU/HR) 0 0
 TE401 STACK COOLANT INLET TEMP 309.3 DEGF
 LT400 SEPARATOR LEVEL 10.8 IN

PMP451 WTS FEEDWATER PUMP On ON TIME, MIN.(FWPUMP): 0
 STARTTEMP TEMP FOR REF HEATUP 350.0 DEGF
 IDCNET NET DC CURRENT 809.4 AMPS

HTR400 ELEMENT "A" Off ELEMENT "C" Off
 ELEMENT "B" Off ELEMENT "D" Off

ELECTRICAL OVERVIEW

06/15/95 IDC= 797 VDC= 212 KWACNET= 148.8 VT310DEL= -0.65 EVENTS 0
 1206:00 PTO12ACT= 64.1 TE400FT= 350 TE012FT= 1607 OVERRIDES 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

LOADTIME	TOTAL LOAD TIME	71	HR		
HOTTIME	TOTAL HOT TIME	125	HR		
CELV	AVG VOLTS PER CELL	.664	V/C		
ASF	CURRENT DENSITY	142	ASF		
KWDC	DC KILOWATTS	168.9	KW		
VT310DEL	DELTA HALF STK VOLT	-0.65	V	VT310 HALF STK VOLT	0.18
	INSTANTANEOUS STK AMPS	802	A		
EFFINV	INVERTER EFFICIENCY	97.6	%	CELL EFFICIENCY (%)	53.1
EFFMECH	MECHANICAL EFFICIENCY	90.1	%	REF EFFICIENCY (%)	82.0
EFFELEC	ELECTRICAL EFFICIENCY	38.2	%	HEAT RATE (BTU/KWHR)	9919
KWACNET	NET AC POWER	148.8	KWAC	DISPATCHED POWER:	150.0
PFAC	ACTUAL POWER FACTOR	-1.00	-	DISPATCHED P.F.:	1.00
KVARNET	NET KVAR	-1.3	KVAR	DISPATCHED KVAR:	0.0
KVANET	NET KVA	149.3	KVA		
PARPOWER	PARASITE POWER	13.8	KW		
KWACGROS	GROSS AC POWER	164.7	KW		
MWHRSGR	GROSS AC MW HRS	2.996	MWHR		
MWHRNET	NET AC MW HOURS	1.307	MWHR		

POWER CONDITIONER SYSTEM

06/15/95 IDC= 801 VDC= 212 KWACNET= 150.1 VT310DEL= -0.65 EVENTS 0
 1206:59 PTO12ACT= 64.0 TE400FT= 348.6 TE012FT= 1599.5 OVERRIDES 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

PT001A	INV AC VOLTAGE, PHASE A	498.2	V		
PT001B	INV AC VOLTAGE, PHASE B	496.3	V		
PT001C	INV AC VOLTAGE, PHASE C	496.5	V		
CT001A	INV AC CURRENT, PHASE A	164.0	A		
CT001B	INV AC CURRENT, PHASE B	176.0	A		
CT001C	INV AC CURRENT, PHASE C	179.5	A	CURRENT UNBAL (%)	9.1
PT003A	NET AC VOLTAGE, PHASE A	497.1	V		
PT003B	NET AC VOLTAGE, PHASE B	495.8	V		
PT003C	NET AC VOLTAGE, PHASE C	491.9	V	VOLTAGE UNBAL (%)	1.0
LINKVDC	LINK VOLTAGE	539.6	V		
PERCFUND	PERCENT FUNDAMENTAL	88.8	%		
PSREQ	PHASE SHIFT REQUEST	6.9	DEG		
MCB001	G/I BREAKER STATUS	Off			
MCB002	G/C BREAKER STATUS	On			
MCB003	INTER-TIE BREAKER STAT	On			
INTCOUNT	INTERRUPT COUNT	0			

```

KEY PARAMETERS (ENGLISH UNITS)
/P 9061 06/20/95 1746:14 EVENTS: 0 OVERRIDE: 0
150 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50
POWER OUTPUT (NET) 193.8 KWAC OPERATING TIME 150.1 HRS
POWER OUTPUT (GROSS) 216.1 KWAC POWER FACTOR -1.00
TACK CURRENT 1084.4 AMPS CUMULATIVE POWER 11.584 MWHR
TACK VOLTAGE 207.0 VOLTS HALF STACK VOLTAGE 0.49 VOLTS
OLUMETRIC FUEL FLOW 1975.1 SCFH FUEL FLOW SETPOINT 1992.6 SCFH
ACTUAL FUEL FLOW 88.9 PPH
PT010 EJECTOR POSITION 66.7 % ZT010 SETPOINT 66.2 %
HI MONITOR 1.00 TOTAL FUEL CONS 139496 SCF
T140 BURNER AIR FLOW 555.9 PPH FT140 SETPOINT 533.3 PPH
TE012 REFORMER TEMP 1663.2 DEGF ZT10 POSITION 64.0 %
TE012R BACKUP REF TEMP 1676.0 DEGF TE012 SETPOINT 1655.6 DEGF
TE002 HDS TEMP 581.9 DEGF TE350 ANODE INLET TEMP 407.8 DEGF
TE400FT STEAM SEP TEMP 350.8 DEGF TE400 SETPOINT 350.1 DEGF
TE381 TEMP TO CUST 177.1 DEGF RECOVERED HEAT 254 MBTU/HR
TE400 SEPARATOR LEVEL 11.2 IN TE310 GLYCOL TEMP 153.3 DEGF
AMP451 STATUS Off TE160 MOTOR COMP AIR 113.1 DEGF
TE150 MOT COMP AIR IN 99.2 DEGF
ELECTRICAL EFFICIENCY 36.2 % Press <NEXT PAGE> key to view RM data

```

```

REACTANT SUPPLY SYSTEM
06/20/95 IDC= 1085.5 VDC= 207 KWACNET= 200 VT310DEL= -0.36 EVENTS 0
1746:55 PT012ACT= 88.3 TE400FT= 351 TE012FT= 1656 OVERRIDE 0
P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50
TE012 REF TUBE TEMP (PRIMARY) 1657.1 DEGF SETPOINT: 1655.2
TE012R REF TUBE TEMP (BACKUP) 1670.2 DEGF REF/FUEL CONT OUTPUT: 1.08
TE312DEL REF TUBE TEMP DELTA 14.5 DEGF
PT012ACT ACTUAL MASS FUEL FLOW 88.3 PPH SETPOINT: 89.8
FT012 UNCORR. MASS FUEL FLOW 91.7 PPH TE011 FUEL TEMP(DEGF) 99.0
SCFH ACTUAL VOLUME FUEL FLOW 1962.2 CFH SETPOINT: 1996.0
FUELTOT TOTAL FUEL CONSUMED 139496 SCF PT012 VENTURI(Psia) 8.70
ZT010 EJECTOR POSITION 65.8 % SETPOINT: 65.7
PHIMON PHI MONITOR 1.02 STEAM FLOW S.P.(PPH): 322.3
TE350 ANODE INLET TEMP 407.4 DEGF
TE002 HDS BED TEMP 582.8 DEGF HTR002 STATUS: Off
EFFREF REFORMER EFFICIENCY 81.2 %

```

STACK LOOP, ANC LOOP, & WTS
 06/20/95 IDC= 1089.6 VDC= 207 KWACNET= 200 VT310DEL= -0.37 EVENTS 0
 1747:41 FT012ACT= 90.8 TS400FT= 351.5 TE012FT= 1651 OVERRIDE 0
 P/P 9061 P 150 R 160 S 60 W 20 A 30 N 40 C 30 L 10 1 50

TE400	SEPARATOR TEMP (PRIMARY)	351.1	DEGF	SETPoint:	350.4
TE400R	SEPARATOR TEMP (BACKUP)	350.7	DEGF	SEP TEMP FACTOR(CEGF)	0.9
TE400DEL	SEP TEMP DELTA	0.4	DEGF		
LS450	WATER TANK LEVEL SWITCH	On		STK FLOW SW (FS400)	On
TE431	POLISHER TEMP	119.0	DEGF	F/W TEMP SW (TS451)	On
TE310	CONDENSOR EXIT TEMP	153.3	DEGF		
TE820	CUST HEX HOT IN TEMP	177.5	DEGF	CUMHEATREC(MMBTU)	1.210
TE880	CUST HEX COLD IN TEMP	105.4	DEGF	FT880 FLOW (PPH)	2762
TE881	CUST HEX COLD EX TEMP	178.8	DEGF	HEAT REC (MBTU/HR)	202
TE401	STACK COOLANT INLET TEMP	316.6	DEGF		
LT400	SEPARATOR LEVEL	10.8	IN		

FMP451	WTS FEEDWATER PUMP	On		ON TIME, MIN.(FWPUMP):	0
STARTTEMP	TEMP FOR REF HEATUP	350.0	DEGF		
IDCNET	NET DC CURRENT	1092.8	AMPS		

HTR400	ELEMENT "A"	Off		ELEMENT "C"	Off
	ELEMENT "B"	Off		ELEMENT "D"	Off

ELECTRICAL OVERVIEW
 06/20/95 IDC= 1092 VDC= 207 KWACNET= 199.7 VT210DEL= -0.36 EVENTS 0
 1748:44 FT012ACT= 92.6 TE400FT= 351 TE012FT= 1658 CVERRIDES 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 1 50

LOADTIME	TOTAL LOAD TIME	150	HR		
HOTTIME	TOTAL HOT TIME	210	HR		
CELV	AVG VOLTS PER CELL	1.646	V/C		
ASF	CURRENT DENSITY	194	ASF		
KWDC	DC KILOWATTS	224.5	KW		
VT310DEL	DELTA HALF STK VOLT	-0.36	V	VT310 HALF STK VOLT	0.46
	INSTANTANEOUS STK AMPS	1078	A		
EFFINV	INVERTER EFFICIENCY	96.0	%	CELL EFFICIENCY (%)	51.7
EFFMECH	MECHANICAL EFFICIENCY	92.4	%	REF EFFICIENCY (%)	79.2
EFFELSC	ELECTRICAL EFFICIENCY	36.3	%	HEAT RATE (BTU/KWHR)	10435

KWACNET	NET AC POWER	199.9	KWAC	DISPATCHED POWER:	200.0
PFACT	ACTUAL POWER FACTOR	-1.00	-	DISPATCHED P.F.:	1.00
KVARNET	NET KVAR	-0.7	KVAR	DISPATCHED KVAR:	0.0
KVANET	NET KVA	200.2	KVA		
PARPOWER	PARASITE POWER	16.8	KW		
KWACGROS	GROSS AC POWER	216.2	KW		
MWERSGR	GROSS AC MW HRS	14.718	MWHR		
MWHRNET	NET AC MW HOURS	11.591	MWHR		

POWER CONDITIONER SYSTEM

06/20/95 IDC= 1086 VDC= 207 KWACNET= 199.3 VT310DEL= -0.35 EVENTS 0
 1749:30 FT012ACT= 89.7 TE400PT= 351.2 TE012FT= 1659.3 OVERRIDE 0
 P/P 9061 P 160 R 160 S 60 W 20 A 20 N 40 C 20 L 10 E 50

PT001A	INV AC VOLTAGE, PHASE A	491.2	V		
PT001B	INV AC VOLTAGE, PHASE B	489.9	V		
PT001C	INV AC VOLTAGE, PHASE C	489.8	V		
CT001A	INV AC CURRENT, PHASE A	225.1	A		
CT001B	INV AC CURRENT, PHASE B	242.1	A		
CT001C	INV AC CURRENT, PHASE C	239.5	A	CURRENT UNBAL (%)	7.1
PT003A	NET AC VOLTAGE, PHASE A	489.5	V		
PT003B	NET AC VOLTAGE, PHASE B	486.3	V		
PT003C	NET AC VOLTAGE, PHASE C	484.2	V	VOLTAGE UNBAL (%)	1.1
LINKVDC	LINK VOLTAGE	599.9	V		
PERCFUNC	PERCENT FUNDAMENTAL	88.8	%		
PSR2Q	PHASE SHIFT REQUEST	8.8	DEG		
MCB001	G/I BREAKER STATUS	Off			
MCB002	G/C BREAKER STATUS	On			
MCB003	INTER-TIE BREAKER STAT	On			
INTCOUNT	INTERRUPT COUNT	0			

ONSI CORPORATION

TOTAL HARMONIC DISTORTION

DEMONSTRATED: 1.27 %
 REQUIRED: < 3.00 %
 RESULT: PASS

06/20/95 13:04:46

VOLTS = 483.7
 AMPS = 0.04
 WATTS = 17
 P.F. = +1.00

HARM PWR = 0
 Approx TDF = 0.95

VOLTS AMPS

TIF	6	77
THD	1.27%	17.39%
F	474.30	0.04A
2	0.46%	13.04%
3	0.40%	4.35%
4	0.06%	4.35%
5	0.04%	4.35%
6	0.04%	0.00%
7	0.32%	4.35%
8	0.04%	0.00%
9	0.06%	0.00%
10	0.08%	4.35%
11	0.48%	4.35%
12	0.02%	0.00%
13	0.38%	4.35%
14	0.02%	0.00%
15	0.02%	0.00%
16	0.02%	0.00%
17	0.04%	0.00%
18	0.02%	0.00%
19	0.02%	0.00%
20	0.02%	0.00%
21	0.00%	0.00%
22	0.02%	0.00%
23	0.04%	4.35%
24	0.00%	0.00%
25	0.00%	0.00%

ONS1 CORPORATION

OUTPUT FREQUENCY
(GRID CONNECT)

DEMONSTRATED: 60.00 HZ
REQUIRED: 60.3 HZ
RESULT: PASS

ELECTRICAL OVERVIEW

06/20/95 IDC= 1093 VDC= 207 KWACNET= 200.1 VT310DEL= -0.40 EVENTS 0
1822:17 PT012ACT= 90.1 TE400FT= 351 TED12PT= 1661 OVERRIDES 0
P/P 9061 F 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

LOADTIME	TOTAL LOAD TIME	150	HR		
HOTTIME	TOTAL HOT TIME	211	HR		
CELV	AVG VOLTS PER CELL	.646	V/C		
ASF	CURRENT DENSITY	196	ASF		
KWDC	DC KILOWATTS	226.7	KW		
VT310DEL	DELTA HALF STK VOLT	-0.40	V	VT310 HALF STK VOLT	0.43
	INSTANTANEOUS STK AMPS	1091	A		
EFFINV	INVERTER EFFICIENCY	95.6	%	CELL EFFICIENCY (%)	51.7
EFFMECH	MECHANICAL EFFICIENCY	92.2	%	REF EFFICIENCY (%)	81.1
EFFELEC	ELECTRICAL EFFICIENCY	36.5	%	HEAT RATE (BTU/KWHR)	10268

KWACNET	NET AC POWER	200.3	KWAC	DISPATCHED POWER:	200.0
PFACT	ACTUAL POWER FACTOR	0.99	-	DISPATCHED P.F.:	0.85
KVARNET	NET KVAR	25.1	KVAR	DISPATCHED KVAR:	123.9
KVANET	NET KVA	202.0	KVA		
PARPOWER	PARASITE POWER	16.1	KW		
KWACGROS	GROSS AC POWER	216.4	KW		
MWHRSGR	GROSS AC MW.HRS	14.841	MWHR		
MWHRNET	NET AC MW HOURS	11.704	MWHR		

ELECTRICAL OVERVIEW

06/20/95 IDC= 1110 VDC= 206 KWACNET= 200.3 VT310DEL= -0.39 EVENTS 0
 1829:02 FT012ACT= 88.8 TE400FT= 351 TE012FT= 1656 OVERRIDES 0
 P/P 9061 P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

LOADTIME	TOTAL LOAD TIME	150	HR		
NOTTIME	TOTAL NOT TIME	211	HR		
CELV	AVG VOLTS PER CELL	.645	V/C		
ASF	CURRENT DENSITY	198	ASF		
KWDC	DC KILOWATTS	229.1	KW		
VT310DEL	DELTA HALF STK VOLT	-0.39	V	VT310 HALF STK VOLT	0.43
	INSTANTANEOUS STK AMPS	1113	A		
EFFINV	INVERTER EFFICIENCY	95.2	%	CELL EFFICIENCY (%)	51.6
EFFMECH	MECHANICAL EFFICIENCY	92.4	%	REF EFFICIENCY (%)	82.0
EFFELEC	ELECTRICAL EFFICIENCY	37.1	%	HEAT RATE (BTU/KWHR)	10198

KWACNET	NET AC POWER	199.7	KWAC	DISPATCHED POWER:	200.0
PFAC	ACTUAL POWER FACTOR	-0.85	-	DISPATCHED P.F.:	-0.85
KVARNET	NET KVAR	-122.6	KVAR	DISPATCHED KVAR:	-123.9
KVANET	NET KVA	234.8	KVA		
PARPOWER	PARASITE POWER	17.4	KW		
KWACGROS	GROSS AC POWER	217.2	KW		
MWHRSGR	GROSS AC MW HRS	14.866	MWHR		
MWHRNET	NET AC MW HOURS	11.724	MWHR		

KEY PARAMETERS (ENGLISH UNITS)

P/P 9061	06/20/95	1834:08	EVENTS:	0	OVERRIDE:	0
P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10	I 50					
POWER OUTPUT (NET)	200.2	KWAC	OPERATING TIME	150.9	HRS	
POWER OUTPUT (GROSS)	214.3	KWAC	POWER FACTOR	-1.00		
STACK CURRENT	1077.0	AMPS	CUMULATIVE POWER	11.744	MWHR	
STACK VOLTAGE	207.2	VOLTS	HALF STACK VOLTAGE	0.44	VOLTS	
VOLUMETRIC FUEL FLOW	1943.4	SCFH	FUEL FLOW SETPOINT	1963.9	SCFH	
ACTUAL FUEL FLOW	87.5	PPH				
ZT010 EJECTOR POSITION	64.8	%	ZT010 SETPOINT	64.3	%	
PHI MONITOR	1.02		TOTAL FUEL CONS	141110	SCF	
FT140 BURNER AIR FLOW	536.8	PPH	FT140 SETPOINT	519.6	PPH	
TE012 REFORMER TEMP	1660.1	DEGF	ZT110 POSITION	84.4	%	
TE012R BACKUP REF TEMP	1672.9	DEGF	TE012 SETPOINT	1656.3	DEGF	
TE002 HDS TEMP	595.5	DEGF	TE350 ANODE INLET TEMP	409.8	DEGF	
TE400FT STEAM SEP TEMP	351.1	DEGF	TE400 SETPOINT	350.2	DEGF	
TE881 TEMP TO CUST	134.0	DEGF	RECOVERED HEAT	912	MBTU/HR	
LT400 SEPARATOR LEVEL	11.0	IN	TE431 POLISHER TEMP	119.0	DEGF	
PMP451 STATUS	On		TE810 GLYCCL TEMP	150.2	DEGF	
			TE160 MCTOR COMP AIR	119.0	DEGF	
			TE150 MOT COMP AIR IN	101.9	DEGF	
ELECTRICAL EFFICIENCY	37.4	%	press <NEXT PAGE> key to view RM data			

STACK LOOP, ANC LOOP, & WTS

06/20/95 IDC= 1066.4 VDC= 208 KWACNET= 199 VT310DEL= -0.37 EVENTS 0
 1834:53 FT012ACT= 87.5 TE400FT= 350.7 TE012FT= 1656 OVERRIDE 0
 P/P 3061 F 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

TE400	SEPARATOR TEMP (PRIMARY)	350.7	DEGF	SETPOINT:	350.2
TE400R	SEPARATOR TEMP (BACKUP)	250.0	DEGF	SEP TEMP FACTOR(DEGF)	0.9
TE400DEL	SEP TEMP DELTA	0.2	DEGF		
LS450	WATER TANK LEVEL SWITCH	On		STK FLOW SW (FS400)	On
TE431	POLISHER TEMP	119.5	DEGF	F/W TEMP SW (TS451)	On
TE810	CONDENSOR EXIT TEMP	149.4	DEGF		
TE820	CUST HEX HOT IN TEMP	176.6	DEGF	CUMHEATREC(MMBTU)	1.350
TE880	CUST HEX COLD IN TEMP	92.6	DEGF	FT880 FLOW (PPH)	22073
TE881	CUST HEX COLD EX TEMP	130.2	DEGF	HEAT REC (MBTU/HR)	840
TE401	STACK COOLANT INLET TEMP	239.7	DEGF		
LT400	SEPARATOR LEVEL	11.2	IN		
PMP451	WTS FEEDWATER PUMP	Off		ON TIME, MIN.(FWPUMP):	0
STARTTEMP	TEMP FOR REF HEATUP	350.0	DEGF		
IDCNET	NET DC CURRENT	1064.1	AMPS		
HTR400	ELEMENT "A"	Off		ELEMENT "C"	Off
	ELEMENT "B"	Off		ELEMENT "D"	Off

STACK LOOP, ANC LOOP, & WTS

06/20/95 IDC= 1088.1 VDC= 207 KWACNET= 200 VT310DEL= -0.45 EVENTS 0
 1934:51 FT012ACT= 91.6 TE400FT= 351.0 TE012FT= 1651 OVERRIDE 0
 P/P 3061 F 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

TE400	SEPARATOR TEMP (PRIMARY)	351.1	DEGF	SETPOINT:	350.4
TE400R	SEPARATOR TEMP (BACKUP)	350.2	DEGF	SEP TEMP FACTOR(DEGF)	0.9
TE400DEL	SEP TEMP DELTA	0.0	DEGF		
LS450	WATER TANK LEVEL SWITCH	On		STK FLOW SW (FS400)	On
TE431	POLISHER TEMP	119.5	DEGF	F/W TEMP SW (TS451)	On
TE810	CONDENSOR EXIT TEMP	152.2	DEGF		
TE820	CUST HEX HOT IN TEMP	180.6	DEGF	CUMHEATREC(MMBTU)	1.942
TE880	CUST HEX COLD IN TEMP	146.1	DEGF	FT880 FLOW (PPH)	0
TE881	CUST HEX COLD EX TEMP	179.9	DEGF	HEAT REC (MBTU/HR)	0
TE401	STACK COOLANT INLET TEMP	303.4	DEGF		
LT400	SEPARATOR LEVEL	10.8	IN		
PMP451	WTS FEEDWATER PUMP	On		ON TIME, MIN.(FWPUMP):	0
STARTTEMP	TEMP FOR REF HEATUP	350.0	DEGF		
IDCNET	NET DC CURRENT	1087.2	AMPS		
HTR400	ELEMENT "A"	Off		ELEMENT "C"	Off
	ELEMENT "B"	Off		ELEMENT "D"	Off

KEY PARAMETERS (ENGLISH UNITS)

P/P 9061 06/20/95 2034:51 EVENTS: 0 OVERRIDE: 0

P 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 50

POWER OUTPUT (NET)	200.2	KWAC	OPERATING TIME	152.9	HRS
POWER OUTPUT (GROSS)	215.7	KWAC	POWER FACTOR	1.00	
STACK CURRENT	1086.0	AMPS	CUMULATIVE POWER	12.144	MWHR
STACK VOLTAGE	206.7	VOLTS	HALF STACK VOLTAGE	0.39	VOLTS
VOLUMETRIC FUEL FLOW	1994.2	SCFH	FUEL FLOW SETPOINT	1997.0	SCFH
ACTUAL FUEL FLOW	89.8	PPH			
ZT010 EJECTOR POSITION	66.9	%	ZT010 SETPOINT	66.2	%
PHI MONITOR	1.01		TOTAL FUEL CONS	145056	SCF
FT140 BURNER AIR FLOW	517.7	PPH	PT140 SETPOINT	517.8	PPH
TE012 REFORMER TEMP	1652.2	DEGF	ZT110 POSITION	85.2	%
TE512R BACKUP REF TEMP	1661.9	DEGF	TE012 SETPOINT	1657.1	DEGF
TE002 HDS TEMP	603.9	DEGF	TE350 ANODE INLET TEMP	409.8	DEGF
TE400FT STEAM SEP TEMP	350.9	DEGF	TE400 SETPOINT	350.2	DEGF
TE881 TEMP TO CUST	180.4	DEGF	RECOVERED HEAT	101	MBTU/HR
LT400 SEPARATOR LEVEL	11.0	IN	TE431 POLISHER TEMP	121.9	DEGF
PMP451 STATUS	Off		TE810 GLYCOL TEMP	153.3	DEGF
ELECTRICAL EFFICIENCY	27.4	%	TE160 MOTOR COMP AIR	107.6	DEGF
			TE150 MOT COMP AIR IN	93.1	DEGF

press <NEXT PAGE> key to view RM data

ONSI CORPORATION

FUEL CONSUMPTION

TIME
1834:08
2034:51

ELAPSED TIME:
INCREMENTAL FUEL CONSUMED:
AVG. VOLUMETRIC FUEL FLOW RATE:
REQUIRED FUEL FLOW RATE:

RESULT:

CUMULATIVE FUEL CONSUMED
141,110 SCF
145,086 SCF

2.012 HRS
3976 SCF
1976 SCFH
1900 ± 100 SCFH

PASS

STACK LOOP, ANC LOOP, & WTS

06/20/95 IDC= 1086.1 VDC= 207 KWACNET= 199 VT310DEL= -0.44 EVENTS 0
 2035:32 FT012ACT= 89.9 TE400FT= 350.8 TE012FT= 1655 OVERRIDE 0
 P/P 9061 F 160 R 160 S 60 W 20 A 30 N 40 C 30 L 10 J 50

TE400	SEPARATOR TEMP (PRIMARY)	350.9	DEGF	SETPOINT:	350.1
TE400R	SEPARATOR TEMP (BACKUP)	350.9	DEGF	SEP TEMP FACTOR(DEGF)	0.9
TE400DEL	SEP TEMP DELTA	0.0	DEGF		
LS450	WATER TANK LEVEL SWITCH	On		STK FLOW SW (TS400)	On
TR431	POLISHER TEMP	121.9	DEGF	F/W TEMP SW (TS451)	On
TE810	CONDENSOR EXIT TEMP	154.0	DEGF		
TE820	CUST HEX HOT IN TEMP	188.0	DEGF	CUMHEATREC(MMBTU)	1,997
TE880	CUST HEX COLD IN TEMP	150.7	DEGF	FT880 FLOW (PPH)	2591
TE881	CUST HEX COLD EX TEMP	182.0	DEGF	HEAT REC (MBTU/HR)	83
TE401	STACK COOLANT INLET TEMP	316.8	DEGF		
LT400	SEPARATOR LEVEL	10.8	IN		
PMP451	WTS FEEDWATER PUMP	Off		ON TIME, MIN.(FWPUMP):	0
STARTTEMP	TEMP FOR REF HEATUP	350.0	DEGF		
IDCNET	NET DC CURRENT	1081.8	AMPS		
HTR400	ELEMENT "A"	Off		ELEMENT "C"	Off
	ELEMENT "B"	Off		ELEMENT "D"	Off

ONSI CORPORATION

HEAT RECOVERY

TIME
 1834:50
 2035:32

CUMULATIVE HEAT RECOVERY
 1,350,000 BTU
 1,997,000 BTU

ELAPSED TIME:
 INCREMENTAL HEAT RECOVERY:
 AVERAGE RATE OF HEAT RECOVERY:

2.012 HRS
 647,000 BTU
 321,570 BTU/HR.

KEY PARAMETERS (ENGLISH UNITS)

P/P 9061 06/21/95 0935:15 EVENTS: 0 OVERRIDE: 0
 2 161 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 80

POWER OUTPUT (NET)	38.1	KWAC	OPERATING TIME	166.0	HRS
POWER OUTPUT (GROSS)	90.3	KWAC	POWER FACTOR	0.95	
STACK CURRENT	410.4	AMPS	CUMULATIVE POWER	14.561	MWHR
STACK VOLTAGE	227.9	VOLTS	HALF STACK VOLTAGE	-0.00	VOLTS
VOLUMETRIC FUEL FLOW	711.9	SCFH	FUEL FLOW SETPOINT	717.6	SCFH
ACTUAL FUEL FLOW	32.0	PPH			
ZT010 EJECTOR POSITION	23.2	%	ZT010 SETPOINT	21.8	%
PHI MONITOR	1.07		TOTAL FUEL CONS	169280	SCF
FT140 BURNER AIR FLOW	259.4	PPH	FT140 SETPOINT	253.7	PPH
TE012 REFORMER TEMP	1513.5	DEGF	ZT110 POSITION	45.5	%
TE012R BACKUP REF TEMP	1513.2	DEGF	TE012 SETPOINT	1527.3	DEGF
TE002 HDS TEMP	603.0	DEGF	TR350 ANODE INLET TEMP	406.7	DEGF
TE400PT STEAM SEP TEMP	364.0	DEGF	TE400 SETPOINT	363.4	DEGF
TE881 TEMP TO CUST	162.1	DEGF	RECOVERED HEAT	237	MBTU/HR
LT400 SEPARATOR LEVEL	10.9	IN	TE431 POLISHER TEMP	105.2	DEGF
PMP451 STATUS	On		TE810 GLYCOL TEMP	151.3	DEGF
			TE160 MOTOR COMP AIR	100.8	DEGF
			TE150 MOT COMP AIR IN	84.0	DEGF
ELECTRICAL EFFICIENCY	18.4	%	press <NEXT PAGE> key to view RM data		

REACTANT SUPPLY SYSTEM

06/21/95 IDC= 398.5 VDC= 229 KWACNET= 31 VT310DEL= -0.83 EVENTS 0
 0936:14 PT012ACT= 32.3 TS400PT= 363 TE012FT= 1518 OVERRIDE 0
 P/P 9061 P 161 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 80

TE012	REF TUBE TEMP (PRIMARY)	1518.2	DEGF	SETPOINT:	1526.8
TE012R	REF TUBE TEMP (BACKUP)	1512.6	DEGF	REF/FUEL CONT OUTPUT:	1.04
TE012DEL	REF TUBE TEMP DELTA	6.5	DEGF		
PT012ACT	ACTUAL MASS FUEL FLOW	32.0	PPH	SETPOINT:	31.7
FT012	UNCORR. MASS FUEL FLOW	36.1	PPH	TE011 FUEL TEMP(DEGF)	85.4
SCFH	ACTUAL VOLUME FUEL FLOW	710.9	CFH	SETPOINT:	700.5
FUELTOT	TOTAL FUEL CONSUMED	169292	SCF	PT012 VENTURI(Psia)	7.15
ZT010	EJECTOR POSITION	22.9	%	SETPOINT:	21.6
PHIMON	PHI MONITOR	1.04		STEAM FLOW S.P.(PPH):	134.4
TE350	ANODE INLET TEMP	406.7	DEGF		
TE002	HDS BED TEMP	602.1	DEGF	HTR002 STATUS:	Off
REFREF	REFORMER EFFICIENCY	83.7	%		

STACK LOOP, ANG LOOP, & WTS

06/21/95 IDC= 490.8 VDC= 222 KWACNET= 54 VT310DEL= -0.80 EVENTS 0
 0937:07 FT012ACT= 40.4 TE400FT= 362.5 TE012FT= 1520 OVERRIDES 0
 P/P 9061 P 161 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 80

TE400	SEPARATOR TEMP (PRIMARY)	362.5	DEGF	SETPOINT:	358.8
TE400R	SEPARATOR TEMP (BACKUP)	362.1	DEGF	SEP TEMP FACTOR(DEGF)	1.0
TS400DEL	SEP TEMP DELTA	0.4	DEGF		
LS450	WATER TANK LEVEL SWITCH	On		STK FLOW SW (FS400)	On
TK431	POLISHER TEMP	105.2	DEGF	F/W TEMP SW (TS451)	On
TE810	CONDENSOR EXIT TEMP	153.3	DEGF		
TE820	CUST HEX HOT IN TEMP	186.1	DEGF	CUMHEATREC(MBTU)	3.231
TE880	CUST HEX COLD IN TEMP	150.5	DEGF	FT880 FLOW (PPH)	22247
TE881	CUST HEX COLD EX TEMP	160.6	DEGF	HEAT REC (MBTU/HR)	224
TS401	STACK COOLANT INLET TEMP	346.1	DEGF		
LT400	SEPARATOR LEVEL	11.3	IN		
PMP451	WTS FEEDWATER PUMP	Off		ON TIME, MIN.(FWPUMP):	0
STARTTEMP	TEMP FOR REF HEATUP	350.0	DEGF		
IDCNET	NET DC CURRENT	209.3	AMPS		
HTR400	ELEMENT "A"	On		ELEMENT "C"	On
	ELEMENT "B"	On		ELEMENT "D"	Off

ELECTRICAL OVERVIEW

06/21/95 IDC= 452 VDC= 225 KWACNET= 44.5 VT310DEL= -0.85 EVENTS 0
 0938:12 FT012ACT= 35.0 TE400FT= 361 TE012FT= 1528 OVERRIDES 0
 P/P 9061 P 161 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 80

LOADTIME	TOTAL LOAD TIME	166	HR		
HOTTIME	TOTAL HOT TIME	226	HR		
CELV	AVG VOLTS PER CELL	1.704	V/C		
ASF	CURRENT DENSITY	81	ASF		
KWDC	DC KILOWATTS	102.1	KW		
VT310DEL	DELTA HALF STK VOLT	-0.85	V	VT310 HALF STK VOLT	-0.02
	INSTANTANEOUS STK AMPS	452	A		
EFFINV	INVERTER EFFICIENCY	97.4	%	CELL EFFICIENCY (%)	56.1
EFFMECH	MECHANICAL EFFICIENCY	50.1	%	REF EFFICIENCY (%)	88.4
EFFSLEC	ELECTRICAL EFFICIENCY	23.8	%	HEAT RATE (BTU/KWHR)	16152
KWACNET	NET AC POWER	44.5	KWAC	DISPATCHED POWER:	0.0
PFACT	ACTUAL POWER FACTOR	0.95	-	DISPATCHED P.F.:	1.00
KVARNET	NET KVAR	14.5	KVAR	DISPATCHED KVAR:	0.0
KVANET	NET KVA	46.8	KVA		
PARPOWER	PARASITE POWER	54.6	KW		
KWACGROS	GROSS AC POWER	99.1	KW		
MWHRSGR	GROSS AC MW HRS	17.986	MWHR		
MWHRNET	NET AC MW HOURS	14.563	MWHR		

POWER CONDITIONER SYSTEM

06/21/95 IDC= 427 VDC= 227 KWACNET= 42.6 VES10DEL= -0.81 EVENTS 0
 0939:11 PTO12ACT= 35.6 TE400FT= 361.9 TE012FT= 1525.2 OVERRIDE 0
 P/P 9061 P 161 R 160 S 60 W 20 A 30 N 40 C 30 L 10 I 80

PT001A	INV AC VOLTAGE, PHASE A	482.9	V		
PT001B	INV AC VOLTAGE, PHASE B	480.0	V		
PT001C	INV AC VOLTAGE, PHASE C	478.9	V		
CT001A	INV AC CURRENT, PHASE A	52.3	A		
CT001B	INV AC CURRENT, PHASE B	54.9	A		
CT001C	INV AC CURRENT, PHASE C	47.5	A	CURRENT UNBAL (%)	14.3
PT003A	NET AC VOLTAGE, PHASE A	485.4	V		
PT003B	NET AC VOLTAGE, PHASE B	482.7	V		
PT003C	NET AC VOLTAGE, PHASE C	480.7	V	VOLTAGE UNBAL (%)	1.0
LINKVDC	LINK VOLTAGE	599.9	V		
PERCFUND	PERCENT FUNDAMENTAL	85.4	%		
PSREQ	PHASE SHIFT REQUEST	2.0	DEG		
MCB001	G/I BREAKER STATUS	On			
MCB002	G/C BREAKER STATUS	Off			
MCB003	INTER-TIE BREAKER STAT	Off			
INTSCOUNT	INTERRUPT COUNT	0			

DEMONSTRATED OUTPUT VOLTAGE:
 REQUIRED OUTPUT VOLTAGE:

478.9 TO 482.9 VAC
 480 ± 2% VAC

RESULT:

PASS

ONSI CORPORATION

OUTPUT FREQUENCY
(GRID INDEPENDENT)

DEMONSTRATED:	59.99 HZ
REQUIRED:	60 ± 3 HZ
RESULT:	<u>PASS</u>

Appendix B: Project Meeting Notes

EDWARDS AFB

SITE EVALUATION MEETING

14-15 AUG 92

I. OVERALL BRIEFING TO COLONEL KUNKER & STAFF

II. POTENTIAL SITES

- SWIMMING POOL
- DINING HALL (WITH NEIGHBORING DORMITORIES)
- HOSPITAL
- FLIGHT LINE (SPACE HEATING, 3-4 MINUTS ONLY)
- AGING ELECTRICAL INFRASTRUCTURE
 - COULD REPLACE DIESEL GENERATOR AT HOSPITAL WITH GRID-INDEPENDENT OPTION (DOUBLE BACKUP SYSTEM - THEY HAVE UPS ON ALL CRITICAL LOAD ON BASE WITH DIESEL GENERATORS AS 2ND BACKUP).

III. VISIT TO POTENTIAL SITES

- HOSPITAL HAS BEST THERMAL APPLICATION

IV. OUTBRIEFING

- 15-20% THERMAL UTILIZATION
- NEED TO SEE IF FUEL CELL CAN HANDLE 1 of the two 200-ton chillers in grid-independent mode (4 Compressors per chiller). Can switch over occur without compressors shutting down? Can fuel cell start compressors from shut down state? SAIC to check.

IV. CAPT FAABORG TO WORK WITH SAIC ON
GETTING MORE EXACT RATE STRUCTURE DATA
TO BETTER REFINE ECONOMIC SAVINGS,

CHAIN LINK FENCE IS REQUIRED.

Wayne Holfeldt is Edison Electric POC.
Capt Faaborg is somewhat concerned about whether
"selling" power to the hospital, I don't think that's
a concern - We set precedent at 29 Pkms. Local
AQMD is KERN County.

QUESTION OF WHETHER SPACE HEATING or DHW (or both)
is best application - Will GO BACK TO HOSPITAL TO DOUBLE CHECK.

WED, 14 AUG 06 EDWARDS AFB SITE EVALUATION

HANGARS - SPACE HEATING

10 months cooling / year 6 months cooling base average
4 months heating

Hospital - several buildings, do produce steam, run 3 months out of year
Guessing 2500 meals / day

Savings for Edwards	Elec	121,000
	Gas	15,000
	Gas Cost	<u>31,000</u>
		105,000

- Get fuel cell serial #'s, etc into database

Hospital has 500 kW + (2) 250 kW generators

*USE KEN MUNSON as PRIMARY POC.

EDWARDS AFB

KICKOFF MEETING

05 Feb 97

- I. INTRODUCTION / OVERALL PROGRAM ^{FORSAKE OF} (NEW POC)
- POSSIBLE PAPERWORK NEEDED BY EDWARDS
 - 1391
 - ENVIRONMENTAL

- II. SITE EVALUATION REPORT SUMMARY (TOMMY)
- Pump Room - They're going to put a drain in there because there's a lot of water - Will need to coordinate drain installation with fuel cell design.
 - Possibility of removing one of the tanks (fuel) - Needs to be checked out.
 - Joe's question. Is 8' Clearance to the grates sufficient - yes.

- III. GENERAL DESCRIPTION OF OASI / FUEL CELL

- IV. UPCOMING EVENTS
- 5 Sets of drawings
 - 3 weeks
- BASE RESPONSIBILITIES
- Log Book
 - Photos
 - Publoz Relations

EDWARDS AFBDESIGN REVIEW25 MAR 97I. PURPOSE OF MEETING - BINDERII. INITIAL BASE QUESTIONS - BASE

~~BA~~ - FORM 332 NEEDS TO BE SUBMITTED
 BY REN FOR BASE APPROVAL (COMPREHENSIVE
 PLANNING FLIGHT & ENVIRONMENTAL MANAGEMENT).
 Next Meeting 11 May 5 for Approval - will
 WORK IT INTERNALLY THIS WEEK & MAY BE
 ABLE TO GET PAPERWORK SIGNED OFF THIS WEEK

III. DESIGN REVIEW - JOESAIC Comments (unless otherwise noted)

ME-1 (1) To BE Corrected on AS-BUILT
 (2) Will BE ADDED on AS-BUILT
 (3) Will be Labeled as not used on
 AS-BUILTS.

BASE QUESTION - ON PHONE LINE - Explained?
 Connection is all that's required. (2 C/611 A
 lines).

ME-1 (TAYLOR)

(1) Should be adequate as is

ME-1 (HOLCOMB)

(1) Will move on row so it doesn't

extend past end of Bldg.

- (2) BASE WOULD PREFER THAT DIGGING BE AVOIDED IF POSSIBLE. - MIGHT SLOW PROTECT DOWN.
COMMENT IS WITHDRAWN.

M-1 (SAIC)

- (1) EQUIV. LENGTH $< 19'$ - OK
- (2) MUST BE LESS THAN 170 psig \Rightarrow OK.
- (3) FIELD EXPERIENCE HAS SHOWN THAT ONE BLEED LINE IS SUFFICIENT - INSTEAD OF MANUAL WILL PROBABLY BE CHANGED.
- (4) SEQUENCE OF OPERATION STATEMENT WILL BE REWRITTEN. HV-2 & HV-3 CAN BE USED TO OBTAIN HEAT RECOVERY, SHOULD PUMP P-1 FAIL.
- (5) WILL BE ADDED TO AS-BUILT.

M-1 (TAYLOR)

- (2) M-1 TO BE CHANGED TO INDICATE NEW GAS LINE TO CONNECT TO EXISTING BURIED GAS LINE.

M-2 (SAIC)

- (1) By-Pass Valves will be shown on AS-BUILT.

- 3 -

E-1 (SAIC)

- (1) BASE & GEORGE BOUTROU WILL DISCUSS AT PRECONSTRUCTION BRIEFING.
- (2) Will be changed to 1" on AS-BUILT.

S-1 (SAIC)

- (1) TO BE ADDED TO AS BUILT.

S-1 (HOLCOMB)

- (1) Change on AS-BUILT
- (2) 1/2 AS IS

IV. Schedule

- (1) Base Memo to Me
- (2) My Memo to ONSI
- (3) Base to keep log
- (4) Base to take photos

George wants to start construction on
07 Apr - But we'll try to get the letter by 31 Mar

- 4 -

NOTE: BASE SUBMITTED NL COMMENT
FOR THE DESIGN REVIEW

25 MAR 97 EDWARDS AFB DESIGN REVIEW

Base needs to file form 332 to get approval / review for the project.
Normally needs to go thru planning + zoning committee. May 6 is when the
next P+Z meets. George wants to start a week from Monday (7 APR 97).

• JOE - DESIGN COMMENTS

- Comment by base, they cannot run any phone line. Response from Joe, all they need to do is provide a phone interface, George will run the cable.
- Joe will move to R2 bottles back so that they are flush with building.
- Comment about digging underground, base does not want to do any digging, overhead lines are fine.
- Grading of fence and R2 bottles, George will discuss with base at the preconstruction meeting.

KEVIN MANNION - DOESN'T USE EMAIL, USE SAME SYNTAX AS SAFMARS.

EDWARDS AFB ACCEPTANCE TEST 16 JUL 97

KEN MUNSON - EDWARDS AFB
DOUG YOUNG - ONSI
MIKE BINDER - USACERL

KEN MUNSON DIDN'T WANT TO REVIEW ACCEPTANCE TEST REPORT OR AS-BUILTS. HE WANTED TO TREAT THE FUEL CELL AS REAL PROPERTY WHICH WOULD REQUIRE THE COMMANDER TO SIGN THE DD250. THIS COULD TAKE A COUPLE WEEKS. KEN CALLED LT MATT SUFNAR IN. THE LT SAID THE FUEL CELL COULD BE TREATED AS ~~THE~~ EQUIPMENT (SAME AS A GENERATOR OR CHILLER) AND THAT KEN COULD SIGN THE DD250. KEN SAID THE HOSPITAL DID NOT WANT A DEDICATION CEREMONY SINCE THEY WERE LOSING MONEY. EDWARDS BILLS THE HOSPITAL AT AN AVERAGE PRICE FOR ELECTRICITY (INCLUDING WAPA) WHICH DOES NOT OFFSET THE NATURAL GAS PRICE. I REMINDED KEN THAT EDWARDS AFB WAS SAVING THE HIGH PRICE ELECTRICITY PURCHASED FROM THE UTILITY. HE AGREED BUT SAID THE HOSPITAL DOESN'T SEE THAT SAVINGS. DOUG & I TOURED THE FUEL CELL SITE.

Appendix C: Review Letters for Original Design Drawings



February 14, 1995

Dr. Mike Binder
USACERL
Energy and Utilities Systems Division
2902 Newark Drive
Champaign, IL 61821-1076

Subject: Twenty-Nine Palms Final Design Review

Dear Mike:

SAIC and our licensed mechanical and electrical subcontractors have reviewed the fuel cell installation design drawings for the Twenty-Nine Palms Marine Corps Base. Our comments are presented below.

1. HEAT REJECTION LOOP (COOLING MODULE)

- a. Assumed 30 gpm flow rate.
- b. Total equivalent piping length of 335 feet.
- c. Pressure drop - 30 gpm in 2" pipe = 27/100'.
- d. Fluid cooler pressure drop - 12' at 30 gpm.
- e. Total pressure drop external to fuel cell is $(3.35 \times 2') + 12' = 18.7'$

Pipe sizing and velocity are adequate at 2". Discharge head for circulating pump located in fuel cell power module should include the 18.7' piping loop pressure drop.

2. HEAT RECOVERY PIPING - CUSTOMER SIDE

- a. Flow rate - 50 gpm.
- b. Total equivalent piping length - 318 feet.
- c. Pipe size - 3"
- d. Pressure drop - 25 gpm in 3" pipe = 0.8/100'.
- e. Piping pressure loss = $3.18 \times 0.8 = 2.8'$
- f. Pressure drop through HEX880 (in power module) = 15' +
- g. Total pump head required = $2.8' + 15' = 17.7'$

Piping sizing and velocity are adequate at 3"; however, as the velocity is low at 2.3 feet per second, some savings could be realized by utilizing 2" pipe versus 3". A check valve is recommended at the discharge of Recirculating Pump P-2.



3. HEAT RECOVERY PIPING - FUEL CELL SIDE (HEX850) TO STORAGE TANK LOOP W/P-1

- a. Flow rate - 25 gpm
- b. Pipe size - assume 2"
- c. Total equivalent piping length - 221'
- d. Pressure drop - 25 gpm in 2" pipe = 1.27/100'
- e. Piping pressure loss = $2.21 \times 1.5 = 3.3'$
- f. Pressure drop through HEX850 = $15' \pm$
- g. Total pump head required = $3.3' + 15' = 18.3'$

Piping sizing and velocity are adequate in 2" FLE B&G Series 90, size 1-1/2A, 1/2 H.P. pump is adequate.

4. CITY WATER TO FUEL CELL POWER MODULE

- a. Flow rate - assume 10 gpm \pm
- b. Water pressure - assume 50 psig \pm
- c. Total equivalent piping length - 150'
- d. Pressure drop - 10 gpm in 3/4" pipe = 10 psig/100'
- e. Pressure drop through HEX850 - assume 15'
- f. Total pressure drop then is $(.56 \times 10) + (15) \times .45 = 22$ psig. The 3/4" pipe size is adequate assuming that about 28 psig at the fuel cell inlet is satisfactory.

Should the City water supply not be isolated from the potable system elsewhere in the plant, an approved backflow prevention device should be provided.

5. NATURAL GAS

- a. Connected load - 1,900 CFH
- b. Pipe size - 3"
- c. Pressure at point-of-connection - assume under 14" W.C.
- d. Total equivalent piping length - 180'
- e. Maximum delivery capacity of 0.60 specific gravity natural gas per hour with pressure drop of 0.5 inch water column in 3" pipe is 3,257 CFH. Pipe sizing at 3" is adequate.

6. NITROGEN

- a. Required flow rate - could not be determined from data provided.
- b. Pipe size - 3/4"
- c. Total equivalent piping length = 00'

Assuming a required delivery pressure of 50 psig at the fuel cell power module connection, capacity of 1 3/4" pipe is in excess of 1,600 liters per minute. This pipe size should be adequate depending on GNSD's maximum anticipated flow rate.



5. ELECTRICAL

- a. The plans should be stamped by a registered electrical engineer.
- b. More details should be given for the new 400A subpanel: i.e., mounting, AFC, breaker sizes, etc.
- c. The sizes of conduits and conductors from new sub-panel to "NTJP" and "HJNP" should be given.
- d. The 120V power source to the fuel cell power module should be shown.
- e. Show ground grid around fuel cell enclosure and all termination points.
- f. Show routing to main PDOS along with feeder length and voltage drop.

Based on the 125°F and 145°F supply temperatures for the domestic hot water loops, the 3,000 gallon storage tank appears adequate. The detailed electrical and thermal designs are sufficient. With consideration of the above comments, we believe that the site design is adequate to proceed with construction.

Sincerely,

Gerry Merten
Division Manager,
Advanced Energy Systems

29. PALMS "RECORD DRAWING" CHANGES

6/9/95
J. STEINWART

DRAWING

CHANGE

S-1

Equipment positioning adjustments including
nitrogen rack to back side of pad
Fence lengthened 1 ft to 52 ft
Full concrete pad within fence
Drainage accommodations at building end of pad

S-2

Equipment position adjustments

ME-1

Equipment repositioned as on S-1
Gas line repositioned
Spare conduit added (emergency power cord)
Building wall penetrations noted
Disconnect label changed (reversed GC FGI)

M-1

Storage tank dimension typo corrected
Mixing valves labeled (inlets S&C, outlet A)
Closed valves illustrated

M-2

No changes

E-1

Grounding illustration changed to correspond
to ground grid on 9061 E-3 drawing

E-2

No changes

E-3

Ground grid updated.

Appendix D: PC25C Fuel Cell Forced Outage Description Codes

Fleet Log
Model C

page1

FORCED OUTAGE ORIGIN BY POWER PLANT				CHANGE IN STATE		FORCED OUTAGE/ UNFORCED OUTAGE	
DESCRIPTION	CODE1	CODE2	CODE3	DESCRIPTION	CODE	DESCRIPTION	CODE
POWER SECTION SYSTEM	PSS			POWER UP	PU	FORCED	F
FREEZE PREVENTION HEATER A			HTR310A	POWER DOWN	PD	UNFORCED	U
FREEZE PREVENTION HEATER B			HTR310B	IDLE UP	IU		
GROUND FAULT DETECTOR			GFD-001	IDLE DOWN	ID		
HALF-STACK VOLTAGE MONITOR			VT310	SHUTDOWN	S		
				NONE	N		
FUEL PROCESSING SYSTEM	FPS						
SHUTOFF VALVE			CV000				
SHUTOFF VALVE			CHV100				
CHECK VALVE			CV100				
FLOW CONTROL VALVE			FCV012				
EJECTOR			EJT010				
REFORMER			REF300				
LOW TEMP SHIFT CONVERTER			SC300				
AIR PRE-HEATER			HEX910				
BURNER CONTROL			BSC001				
INTEGRATED LOW TEMP SYSTEM		ILS					
AIR PROCSSING SYSTEM	APS						
FILTER			FIL100				
PROCESS AIR BLOWER			BLO100				
CATHODE			FCV100				
CATHODE AIR VALVE			FCV110				
REFORMER BURNER			FCV140				
VALVE POSITION INDICATOR			ZT110				
AIR FLOW TRANSMITTER			FT140				
HAND ORIFICE			HO135				
FIXED ORIFICE			FO130				
REFORMER BURNER SENSOR			BE030				
THERMAL MANAGEMENT SYSTEM	TMS						
FLOW SWITCH			FS400				
THERMAL TEMP MANAGEMENT CONTROL			TE400				
THERMAL TEMP MANAGEMENT CONTROL			TE431				
CELL STACK COOLING H2O SUB-SYSTEM		CSCW					
COOLANT ACCUMULATOR			ACC400				
COOLANT PUMP			PMP400				
THERMAL CONTROL HEAT EXCHANGER			HEX400				
FLOW ORIFICE			FO400				
FLOW ORIFICE			FO420				
BLOWDOWN COOLER			HEX310				
BLOWDOWN VALVE			FCV430				
MIXED RESIN DEMINERALIZER BED			DMN440				
ELECTRIC HEATER			HTR400				
MOTORIZED VALVE			TCV400				
ANCILLARY COOLANT SUB-SYSTEM		ACS					
PUMP			PMP830				
BLOWDOWN COOLER			HEX431				
CONDENSER			HEX920				
CUSTOMER HEAT EXCHANGER			HEX880				
FORCED CONVECTION COOLING MODULE			HEX800				
SELF-ACTUATED FLOW CONTROL VALVE			TCV800				
MOTORIZED VALVE			TCV830				
HAND ORIFICE			HO840				

Fleet Log
Model C

page2

WATER TREATMENT SYSTEM	WTS		
WTS PUMP		PMP450	
ORGANIC FILTER		ORG450	
MIXED RESIN DEMINERALIZER BED		DMN450A	
MIXED RESIN DEMINERALIZER BED		DMN450B	
MIXED RESIN DEMINERALIZER BED		DMN450C	
MIXED RESIN DEMINERALIZER BED		DMN450D	
FEEDWATER PUMP		PMP451	
ISOLATION HAND VALVE		HV450A	
ISOLATION HAND VALVE		HV450B	
WATER TANK LEVEL TRANSMITTER		LS450	
WATER TANK LEVEL TRANSMITTER		LS451	
WATER TANK LEVEL TRANSMITTER		LT450	
WATER LEVEL CONTROL VALVE		LCV451	
CHECK VALVE		CHV451	
NITROGEN PURGE SYSTEM	NPS		
OPEN SOLENOID VALVE		CV720	
OPEN SOLENOID VALVE		CV710	
FLOW ORIFICE		FO720	
AIR EJECTOR		EJT710	
CABINET VENTILATION SYSTEM	CVS		
VENTILATION FAN		FAN165	
VENTILATION FAN		FAN150	
FLOW SWITCH		FS165	
FILTER		FIL165	
FLOW CONTROL DAMPER		FCD150	
EXIT FLOW RATE CONTROL		TE150B	
TO PROCESSED STEAM SHUTOFF VALVE		CV500	
ELECTRICAL SYSTEM	ES		
POWER CONDITIONING SYSTEM	PCS		
MOTORIZED AC CURCUIT BREAKER		MCB001	
MOTORIZED AC CURCUIT BREAKER		MCB002	
MOTORIZED AC CURCUIT BREAKER		MCB003	
POWER DISTRIBUTION SYSTEM	PDS		
AUXILIARY TRANSFORMER		T005	
UNINTERRUPTABLE POWER SUPPLY		UPS001	
POWER PLANT CONTROL	PPC		
LOCAL OPERATING INTERFACE		LOI	
LOCAL DIAGNOSTIC TERMINAL		LDT	
ELECTICAL CONTROL SYSEM	ECS		
OTHER	OTR		
OTHER ELECTRICAL	OTRE		
K001		K001	
K002		K002	
INVERTER		INV	
CSA		CSA	
PC CARD		PC	
BOOST REGULATOR		BSRG	
FUSE		FUSE	
POLE FAULT		POLE	
BRIDGE FAULT		BRDG	
QUAD POWER SUPPLY		QUAD	
DUAL POWER SUPPLY		DUAL	
RELAY TRIP		RELAY	
GROUND FAULT		GRND	
CIRCUIT BREAKER		CRB	
CONTROLLER		CRL	
SUBSTACK		SBSTK	
GRID DISTIRBANCE		GRID	
OTHER GAS	OTRG		
OTHER WATER	OTRW		

1995: April		May	June
12:00 AM			
1:00 AM			
2:00 AM			
3:00 AM			
4:00 AM			
5:00 AM			
6:00 AM			
7:00 AM			
8:00 AM			
9:00 AM			
10:00 AM			
11:00 AM			
12:00 PM			
1:00 PM			
2:00 PM			
3:00 PM			
4:00 PM			
5:00 PM			
6:00 PM			
7:00 PM			
8:00 PM			
9:00 PM			
10:00 PM			
11:00 PM			
12:00 AM			
1:00 AM			
2:00 AM			
3:00 AM			
4:00 AM			
5:00 AM			
6:00 AM			
7:00 AM			
8:00 AM			
9:00 AM			
10:00 AM			
11:00 AM			
12:00 PM			
1:00 PM			
2:00 PM			
3:00 PM			
4:00 PM			
5:00 PM			
6:00 PM			
7:00 PM			
8:00 PM			
9:00 PM			
10:00 PM			
11:00 PM			
12:00 AM			
1:00 AM			
2:00 AM			
3:00 AM			
4:00 AM			
5:00 AM			
6:00 AM			
7:00 AM			
8:00 AM			
9:00 AM			
10:00 AM			
11:00 AM			
12:00 PM			
1:00 PM			
2:00 PM			
3:00 PM			
4:00 PM			
5:00 PM			
6:00 PM			
7:00 PM			
8:00 PM			
9:00 PM			
10:00 PM			
11:00 PM			
12:00 AM			
1:00 AM			
2:00 AM			
3:00 AM			
4:00 AM			
5:00 AM			
6:00 AM			
7:00 AM			
8:00 AM			
9:00 AM			
10:00 AM			
11:00 AM			
12:00 PM			
1:00 PM			
2:00 PM			
3:00 PM			
4:00 PM			
5:00 PM			
6:00 PM			
7:00 PM			
8:00 PM			
9:00 PM			
10:00 PM			
11:00 PM			
12:00 AM			
1:00 AM			
2:00 AM			
3:00 AM			
4:00 AM			
5:00 AM			
6:00 AM			
7:00 AM			
8:00 AM			
9:00 AM			
10:00 AM			
11:00 AM			
12:00 PM			
1:00 PM			
2:00 PM			
3:00 PM			
4:00 PM			
5:00 PM			
6:00 PM			
7:00 PM			
8:00 PM			
9:00 PM			
10:00 PM			
11:00 PM			
12:00 AM			
1:00 AM			

Detailed Fuel Cell Demonstration Site Summary Report
MCAGCC Twentynine Palms

1995: July	August	September
12:00 AM		#3
1:00 AM		
2:00 AM		
3:00 AM		
4:00 AM		
5:00 AM		
6:00 AM		
7:00 AM		
8:00 AM		
9:00 AM		
10:00 AM		
11:00 AM		
12:00 PM		
1:00 PM		
2:00 PM		
3:00 PM		
4:00 PM		
5:00 PM		
6:00 PM		
7:00 PM		
8:00 PM		
9:00 PM		
10:00 PM		
11:00 PM		


Outage # Duration Description

- 1 00:33 APS: FT140 low in R80-R160 shutdown (while adjusting electro-mechanical brake to prevent unstable FCV1140 operation)
- 2 60:12 TMS/CSW: Loss of separator control (SEPDEL high for 10min in S60) restarted raised power slowly.
- 3 840:20 TMS/CSW: Low HDS bed temperature (TE002 low for 60sec in R110-R160). Completed 2000 hour maintenance. Replaced FCV503. Replaced FO002 orifice with 1.1" size. Replaced PMP400 with high flow pump to improve TE401. Replaced PC7 controller card.

Final Report
April 2004

4-25

Detailed Fuel Cell Demonstration Site Summary Report
MCAGCC Twentynine Palms



Outage # Duration Description

3 840:20 See previous page.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB

1997: April	May	June
12:00 AM 1:00 AM 2:00 AM 3:00 AM 4:00 AM 5:00 AM 6:00 AM 7:00 AM 8:00 AM 9:00 AM 10:00 AM 11:00 AM 12:00 PM 1:00 PM 2:00 PM 3:00 PM 4:00 PM 5:00 PM 6:00 PM 7:00 PM 8:00 PM 9:00 PM 10:00 PM 11:00 PM		Power Plant Start up Activities


Outage # Duration Description

Fuel Cell Acceptance Testing was performed June 23-25, 1997

Final Report
April 2004

4-23

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB




Outage #	Duration	Description
1	307:30	shutdown due to site gas supply; controller hard drive and site gas meter failed and were replaced
2	434:36	shutdown due to operator error
3	207:58	TMS: shutdown due to failed steam ejector
4	487:15	TMS: shutdown due to frozen TCV830


Final Report
April 2004

4-24

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB




Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB



Outage # Duration Description

- | | | |
|---|----------|---|
| 5 | 2,555:52 | See previous page. |
| 6 | 379:00 | TMS: Same as #5, but new cell stack assembly operated for 269 hours |
| 7 | 926:36 | Outage not specified. Worked on High Grade Heat Exchanger retrofit. |

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB




Outage # Duration Description

- 7 926:36 See previous page.
- 8 169:30 Outage not specified. UTC Fuel Cells worked at site.
- 9 95:45 WTS: P/P shutdown due to low LT450; customer inadvertently shut off the R/O unit.

Final Report
April 2004

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB



Outage # Duration Description

13 1,361:03 FPS: New reformer installed.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB

1999: January	February	March
12:00 AM		
1:00 AM		
2:00 AM		
3:00 AM		
4:00 AM		
5:00 AM		
6:00 AM		
7:00 AM		
8:00 AM		
9:00 AM		
10:00 AM		
11:00 AM		
12:00 PM		
1:00 PM		
2:00 PM		
3:00 PM		
4:00 PM		
5:00 PM		
6:00 PM		
7:00 PM		
8:00 PM		
9:00 PM		
10:00 PM		
11:00 PM		

Outage #	Duration	Description
13	1,361:03	See previous page.


Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB

1999: April	May	June
12:00 AM		
1:00 AM		
2:00 AM		
3:00 AM		
4:00 AM		
5:00 AM		
6:00 AM		
7:00 AM		
8:00 AM		
9:00 AM		
10:00 AM		
11:00 AM		
12:00 PM		
1:00 PM		
2:00 PM		
3:00 PM		
4:00 PM		
5:00 PM		
6:00 PM		
7:00 PM		
8:00 PM		
9:00 PM		
10:00 PM		
11:00 PM		

Outage # Duration Description

Final Report
April 2004

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB




Outage #	Duration	Description
14	34:24	Base transformer fire resulted in loss of grid (major disturbance).
15	257:30	OTR: Grid disturbance. Apparent controller reboot.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB

1999: October	November	December
12:00 AM		
1:00 AM		
2:00 AM		
3:00 AM		
4:00 AM		
5:00 AM		
6:00 AM		
7:00 AM		
8:00 AM		
9:00 AM		
10:00 AM		
11:00 AM		
12:00 PM		
1:00 PM		
2:00 PM		
3:00 PM		
4:00 PM		
5:00 PM		
6:00 PM		
7:00 PM		
8:00 PM		
9:00 PM		
10:00 PM		
11:00 PM		


Outage #	Duration	Description
1	10:00 - 11:00	Power outage in the main server room.
2	11:30 - 12:00	Network connectivity issues in the east wing.
3	13:00 - 14:00	Software update for the CRM system.
4	15:00 - 16:00	Hardware failure on the backup server.
5	17:00 - 18:00	Security patch deployment for the firewall.
6	19:00 - 20:00	Emergency maintenance on the cooling system.
7	21:00 - 22:00	Minor network configuration changes.
8	23:00 - 00:00	Final system checks and log review.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB



Final Report
April 2004


Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB



Outage # Duration Description

21 510:45 WTS: Shutdown on low tank 450 level.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB



Outage #	Duration	Description
21	510:45	See previous page.
22	28:00	Power plant shutdown when base contractor cut natural gas line.
23	55:55	OTR: Shutdown on controller failure.
24	51:30	NPS: Shutdown due to suspected failure of CV720, solenoid valve.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB

2001: January	February	March
<div>12:00 AM</div> <div>1:00 AM</div> <div>2:00 AM</div> <div>3:00 AM</div> <div>4:00 AM</div> <div>5:00 AM</div> <div>6:00 AM</div> <div>7:00 AM</div> <div>8:00 AM</div> <div>9:00 AM</div> <div>10:00 AM</div> <div>11:00 AM</div> <div>12:00 PM</div> <div>1:00 PM</div> <div>2:00 PM</div> <div>3:00 PM</div> <div>4:00 PM</div> <div>5:00 PM</div> <div>6:00 PM</div> <div>7:00 PM</div> <div>8:00 PM</div> <div>9:00 PM</div> <div>10:00 PM</div> <div>11:00 PM</div>	<div>12:00 AM</div> <div>1:00 AM</div> <div>2:00 AM</div> <div>3:00 AM</div> <div>4:00 AM</div> <div>5:00 AM</div> <div>6:00 AM</div> <div>7:00 AM</div> <div>8:00 AM</div> <div>9:00 AM</div> <div>10:00 AM</div> <div>11:00 AM</div> <div>12:00 PM</div> <div>1:00 PM</div> <div>2:00 PM</div> <div>3:00 PM</div> <div>4:00 PM</div> <div>5:00 PM</div> <div>6:00 PM</div> <div>7:00 PM</div> <div>8:00 PM</div> <div>9:00 PM</div> <div>10:00 PM</div> <div>11:00 PM</div>	<div>12:00 AM</div> <div>1:00 AM</div> <div>2:00 AM</div> <div>3:00 AM</div> <div>4:00 AM</div> <div>5:00 AM</div> <div>6:00 AM</div> <div>7:00 AM</div> <div>8:00 AM</div> <div>9:00 AM</div> <div>10:00 AM</div> <div>11:00 AM</div> <div>12:00 PM</div> <div>1:00 PM</div> <div>2:00 PM</div> <div>3:00 PM</div> <div>4:00 PM</div> <div>5:00 PM</div> <div>6:00 PM</div> <div>7:00 PM</div> <div>8:00 PM</div> <div>9:00 PM</div> <div>10:00 PM</div> <div>11:00 PM</div>

Outage # Duration Description

25 6,193:22 Base shut off gas to the power plant and opened the maintenance disconnect switch resulting in a hot shutdown. This will result in a permanent cell stack performance loss.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB

2001: April	May	June
12:00 AM 1:00 AM 2:00 AM 3:00 AM 4:00 AM 5:00 AM 6:00 AM 7:00 AM 8:00 AM 9:00 AM 10:00 AM 11:00 AM 12:00 PM 1:00 PM 2:00 PM 3:00 PM 4:00 PM 5:00 PM 6:00 PM 7:00 PM 8:00 PM 9:00 PM 10:00 PM 11:00 PM	12:00 AM 1:00 AM 2:00 AM 3:00 AM 4:00 AM 5:00 AM 6:00 AM 7:00 AM 8:00 AM 9:00 AM 10:00 AM 11:00 AM 12:00 PM 1:00 PM 2:00 PM 3:00 PM 4:00 PM 5:00 PM 6:00 PM 7:00 PM 8:00 PM 9:00 PM 10:00 PM 11:00 PM	12:00 AM 1:00 AM 2:00 AM 3:00 AM 4:00 AM 5:00 AM 6:00 AM 7:00 AM 8:00 AM 9:00 AM 10:00 AM 11:00 AM 12:00 PM 1:00 PM 2:00 PM 3:00 PM 4:00 PM 5:00 PM 6:00 PM 7:00 PM 8:00 PM 9:00 PM 10:00 PM 11:00 PM

Outage # Duration Description
25 6,193:22 See previous page.


Final Report
April 2004

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB[illegible]

Outage #	Duration	Description
----------	----------	-------------

25 6,193:22 See previous page.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB



Outage # Duration Description

25 6,193:22 See previous page.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB

2002: January	February	March
12:00 AM		
1:00 AM		
2:00 AM		
3:00 AM		
4:00 AM		
5:00 AM		
6:00 AM		
7:00 AM		
8:00 AM		
9:00 AM		
10:00 AM		
11:00 AM		
12:00 PM		
1:00 PM		
2:00 PM		
3:00 PM		
4:00 PM		
5:00 PM		
6:00 PM		
7:00 PM		
8:00 PM		
9:00 PM		
10:00 PM		
11:00 PM		

Outage #	Duration	Description
26	150:23	OTR: Shutdown (unknown cause) with controller reboot.

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB

2002: April	May	June
12:00 AM 1:00 AM 2:00 AM 3:00 AM 4:00 AM 5:00 AM 6:00 AM 7:00 AM 8:00 AM 9:00 AM 10:00 AM 11:00 AM 12:00 PM 1:00 PM 2:00 PM 3:00 PM 4:00 PM 5:00 PM 6:00 PM 7:00 PM 8:00 PM 9:00 PM 10:00 PM 11:00 PM	#26 (continued)	

Outage # Duration Description

26 150:23 See previous page.

Final Report
April 2004

Detailed Fuel Cell Demonstration Site Summary Report
Edwards AFB

2002: July	August	September
12:00 AM		
1:00 AM		
2:00 AM		
3:00 AM		
4:00 AM		
5:00 AM		
6:00 AM		
7:00 AM		
8:00 AM		
9:00 AM		
10:00 AM		
11:00 AM		
12:00 PM		
1:00 PM		
2:00 PM		
3:00 PM		
4:00 PM		
5:00 PM		
6:00 PM		
7:00 PM		
8:00 PM		
9:00 PM		
10:00 PM		
11:00 PM		

Outage # Duration Description

27 Final WTS: Low water LT450 shutdown.
Shutdown

Final Report
April 2004

4-44

REPORT DOCUMENTATION PAGE					Form Approved OMB No. 0704-0188	
Public reporting burden for this collection of information is estimated to average 1 hour per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing this collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden to Department of Defense, Washington Headquarters Services, Directorate for Information Operations and Reports (0704-0188), 1215 Jefferson Davis Highway, Suite 1204, Arlington, VA 22202-4302. Respondents should be aware that notwithstanding any other provision of law, no person shall be subject to any penalty for failing to comply with a collection of information if it does not display a currently valid OMB control number. PLEASE DO NOT RETURN YOUR FORM TO THE ABOVE ADDRESS.						
1. REPORT DATE (DD-MM-YYYY) 18-08-2006			2. REPORT TYPE Final		3. DATES COVERED (From - To)	
4. TITLE AND SUBTITLE Detailed Fuel Cell Demonstration Site Summary Report: Edwards Air Force Base, CA					5a. CONTRACT NUMBER	
					5b. GRANT NUMBER	
					5c. PROGRAM ELEMENT NUMBER	
6. AUTHOR(S) J. Michael Torrey, John F. Westerman, William R. Taylor, Franklin H. Holcomb, and Joseph Bush					5d. PROJECT NUMBER	
					5e. TASK NUMBER	
					5f. WORK UNIT NUMBER	
7. PERFORMING ORGANIZATION NAME(S) AND ADDRESS(ES) U.S. Army Engineer Research and Development Center (ERDC) Construction Engineering Research Laboratory (CERL) PO Box 9005, Champaign, IL 61826-9005					8. PERFORMING ORGANIZATION REPORT NUMBER ERDC/CERL TR-06-19	
9. SPONSORING / MONITORING AGENCY NAME(S) AND ADDRESS(ES)					10. SPONSOR/MONITOR'S ACRONYM(S)	
					11. SPONSOR/MONITOR'S REPORT NUMBER(S)	
12. DISTRIBUTION / AVAILABILITY STATEMENT Approved for public release; distribution is unlimited.						
13. SUPPLEMENTARY NOTES						
14. ABSTRACT Fuel cells are an environmentally clean, quiet, and a highly efficient method for generating electricity and heat from natural gas and other fuels. In fiscal year 1993 (FY93), the Engineer Research and Development Center, Construction Engineering Research Laboratory (ERDC-CERL) was assigned the mission of managing the DOD Fuel Cell Demonstration Program. Specific tasks included developing turnkey PAFC packages, devising site criteria, screening candidate DOD installation sites based on selection criteria, evaluating viable applications at each candidate site, coordinating fuel cell site designs, installation and acceptance of the PAFC power plants, and performance monitoring and reporting. CERL selected and evaluated 30 application sites, supervised the design and installation of fuel cells, actively monitored the operation and maintenance of fuel cells, and compiled "lessons learned" for feedback to fuel cell manufacturers. At the conclusion of the demonstration period, each of the demonstration fuel cell sites was given the choice to either have the fuel cell removed or to keep the fuel cell power plant. This report presents a detailed review of a 200 kW fuel cell installed at Edwards Air Force Base (AFB) and operated between July 1997 and July 2002.						
15. SUBJECT TERMS fuel cells Edwards AFB, CA energy conservation energy technology alternatives						
16. SECURITY CLASSIFICATION OF:				SAR	140	19a. NAME OF RESPONSIBLE PERSON
a. REPORT Unclassified	b. ABSTRACT Unclassified	c. THIS PAGE Unclassified	19b. TELEPHONE NUMBER (include area code)			